DAILY INSPECTIONS

PERMIT #	NAME	TYPE	Δ.	щ	
25413	RICK ALENDANER	FINAL ROOFING INSPECTION	Ι Δ	.I	
25573	CHARLES PRUETT	FINAL ROOFING INSPECTION	_		
25628	MICHAEL WALSH	DRYWALL INSPECTION	Δ.		
25630	CHRISTOPHER GLODEN	CO INSPECTION	۵		
25658	BENJAMIN CHASON	POOL & STEEL INSPECTION	Δ.		
25754	BUDDY REID	FINAL BATHRROOM INSPECTION	Δ.		
25955	ROBERY SAYLE	FINAL DECKING INSPECTION	<u>α</u>		
25959	CAMP GORDON JOHNSTON	SLAB INSPECTION	Δ.		
25963	ANTHONY FLAGG	POOL STEEL & PRESSURE INSP.	۵		
25994	LARRY SNOW	FINAL WINDOW INSPECTION	۵		

끮

EMAILED

Inspection Request

Permit Number: 25413 Date Issued: 1/20/2017

Owner

Owner(s) Name: RICK ALEXANDER

Owner(s) Street Address: 1411 BELFAST AVENUE

Owner(s) City/St/Zip: COLUMBUS GA 31904

Property Information

Description of Development: RE ROOF

Location Address: 1472 EAST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 5 OF TRACT 16, EAST END

Parcel Id: 29-09S-06W-7317-0000-0165 Estimated Value: 12000.00

Contractor(s)

General Contractor: Bobby James Inc

Electrical Contractor: NONE
Roofing Contractor: NONE
Mechanical Contractor: NONE
Plumbing Contractor: NONE

Inspection(s)
Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:

Staff: WCC

Print Date: 1/20/2017 8:51:03 PM

Page 1 of 3

PASSED

JAN 27 2017

GARRY MILLENDER

BUILDING OFFICIAL

Owner Phone: 000-000-0000

Permit Fee: \$105.00

Electrical Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Roofing Supplemental Date:

Rough Electrical:
Rough Mechanical:
Insulation:
Drywall:
Roofing:
final inspection requested 1/20/17 wcc
Mobile Home:
Pool Steel:

Print Date: 1/20/2017 8:51:03 PM

Page 2 of 3

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final:		
Elevation Cert: Unknown	Cert of Occupancy:	Termite Cert:

Print Date: 1/20/2017 8:51:03 PM Page **3** of **3**

PowerLine
Building Permit
Software

Inspection Request

Permit Number: 25573

Date Issued: 1/20/2017

Owner Phone: 000-000-0000

Permit Fee: \$95.00

Owner

Owner(s) Name: CHARLES PRUETT

Owner(s) Street Address: PO BOX 4430

Owner(s) City/St/Zip: CHATTANOOGA, TN 37405

Property Information

Description of Development: ROOF OVER

Location Address: 1371 EAST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 8 PART OF TRACT 44, EAST END

Parcel Id: 29-09S-06W-7317-0000-0448 Estimated Value: 9500.00

Contractor(s)

General Contractor: Bobby James Inc

Electrical Contractor: NONE Roofing Contractor: NONE Mechanical Contractor: NONE Plumbing Contractor: NONE

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:

Staff: WCC

Print Date: 1/20/2017 8:51:37 PM

Page 1 of 3

GARRY AMILEN

Electrical Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Roofing Supplemental Date:

Rough Electrical:	
Rough Mechanical:	
Insulation:	
Drywall:	
Roofing: final inspection requested 1/20/17 wcc	
Mobile Home:	
Pool Steel:	

Print Date: 1/20/2017 8:51:37 PM

Page 2 of 3

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final:		
Elevation Cert: Unknown	Cert of Occupancy:	Termite Cert:

Print Date: 1/20/2017 8:51:37 PM



PowerLine Building Permit



Inspection Request

Permit Number: 25628

Date Issued: 1/25/2017

Owner

Owner(s) Name: MICHAEL WALSH

Owner(s) Street Address: 102 ROYAL TROON CT.

Owner(s) City/St/Zip: ANDERSON SC 29621

Owner Phone: 864-364-1496

Permit Fee: \$947.65

Property Information

Description of Development: R-1 DWELLING

Location Address: 1763 EAST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 20, SHELL HARBOR

Parcel Id: 29-09S-06W-7319-0000-0200 Estimated Value: 385000.00

Contractor(s)

General Contractor: Big Fish Construction LLC

Electrical Contractor: NONE

Electrical Supplemental Date:

Roofing Contractor: Rodney Hall Roofing, Inc.

Roofing Supplemental Date: 12/21/2016

Mechanical Contractor: GW Services Heating & Air, Inc Mechanical Supplemental Date: 12/7/2016 Plumbing Contractor: WHITE'S PLUMBING, INC.

Plumbing Supplemental Date: 12/27/2016

Inspection(s)

Foundation:

INSPECTION REQUESTED 12/5/16 WCC passed inspection 12/6/16 wcc

Flood Plan Rough:

Framing:

PASSED INSPECTION 01/03/17 SRS

Rough Plumbing:

inspection requested 12/30/16 to be done on 1/3/17 wcc Passed inspection 01/03/17 SRS

Staff: WCC

Print Date: 1/25/2017 2:13:14 PM

Rough Electrical: inspection requested 12/30/16 to be done on 1/3/17 wcc Passed inspection 01/03/17 SRS
Rough Mechanical: inspection requested 12/30/16 to be done on 1/3/17 wcc Passed inspection 01/03/17 SRS
Insulation: INSPECTION REQUESTED 1/17/17 FOR WEDNESDAY 1/18/17 WCC PASSED INSPECTION 1/18/17 WCC
Drywall: sheet rock hanging inspection requested 1/25/17 wcc
Roofing: FL 10319.5 product approval code
Mobile Home:
Pool Steel:

Print Date: 1/25/2017 2:13:14 PM Page **2** of **3**

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final:		
Elevation Cert: Unknown	Cert of Occupancy:	Termite Cert:

Print Date: 1/25/2017 2:13:14 PM

Inspection Request

Permit Number: 25630

Date Issued: 1/24/2017

Owner Phone: 850-899-2732

Estimated Value: 128680.00

Permit Fee: \$613.10

Owner

Owner(s) Name: CHRISTOPHER & BREANNA COOK GOLDEN

Owner(s) Street Address: 226 Kevin Road Owner(s) City/St/Zip: Apalachicola, FL 32320

Property Information

Description of Development: R-1 DWELLING

Location Address: 123 Lakes On the Bluff Drive, Eastpoint Lot/Block/Subdivision: Lot 22, Lakes on the Bluff Drive

Parcel Id: 30-08S-06W-1002-0000-0220

Contractor(s)

General Contractor: America's Home Place Inc.

Electrical Contractor: Turner Electrical Services, Inc. Electrical Supplemental Date: 10/31/2016 **Roofing Contractor: Bobby James Inc Roofing Supplemental Date: 11/1/2016** Mechanical Contractor: Gunn Heating & Air Conditioni Mechanical Supplemental Date: 11/2/2016

Plumbing Contractor: Keith McNeill Plumbing Contrac Plumbing Supplemental Date: 10/3/2016

Inspection(s) Foundation:

Flood Plan Rough:



Framing:

SHEATHING INSPECTION REQUESTED 10/21/2016 rea-PASSED INSPECTION 10/24/2016 WCC--FRAMING IN **SPECTION REQUESTED 11/16/2016 rea-PASSED 11/17/2016**

Rough Plumbing:

INSPECTION REQUESTED 10/5/2016 WCC-passed inspection 10/6/2016 wcc--ROUGH PLUMBING INSPECT 2.0 Sharfreed ION REQUESTED 11/16/2016 PASSED 11/17/2016

Staff: rea

Print Date: 1/24/2017 7:44:15 PM

Rough Electrical: SHEATHING INSPECTION REQUESTED 10/21/2016 rea-PASSED INSPECTION 10/24/2016 WCCFRAMING IN SPECTION REQUESTED 11/16/2016 rea-PASSED 11/17/2016
Rough Mechanical: ROUGH MECHANICAL INSPECTION REQUESTED 11/16/2016 rea PASSED 11/17/2016
Insulation: INSULATION INSPECTION REQUESTED 11/21/2016 rea-PASSED INSPECTION 11/22/2016 WCC
Drywall: DRYWALL/SCREW INSPECTION REQUESTED 11/30/2016 WCC passed inspection 12/1/2016 wcc
Roofing:
Mobile Home:
Pool Steel:

Staff: rea

Print Date: 1/24/2017 7:44:15 PM

Page **2** of **3**

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final: TEMPORARY-PERMANENT POWER PECTION 12/20/16 WCC released 1	INSPECTION REQUESTED 12/19/16 SI 12/28/16 for 2nd time wcc	RS (AFFIDAVIT IN FILE) PASSED INS
Flood Plain Final:		
Final: CO INSPECTION REQUESTED 1/24/2 c tank approval before issuing CO)	2017 rea (NOTE: Needs both termite t	reatments and final septi
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Staff: rea

Print Date: 1/24/2017 7:44:15 PM

Inspection Request

Permit Number: 25658

Date Issued: 1/24/2017

Owner

Owner(s) Name: BENJAMIN CHASON
Owner(s) Street Address: PO BOX 1472

Owner(s) City/St/Zip: BAINBRIDGE GEORGIA 39818

Owner Phone: 000-000-0000

Permit Fee: \$250.00

Property Information

Description of Development: SWIMMING POOL

Location Address: 319 BRUCE STREET ST. GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: UNIT 5, BLOCK 57, LOT 10

Parcel Id: 29-09S-06W-7315-0057-0100

Estimated Value: 41000.00

Contractor(s)

General Contractor: Cox Building Corporation

Electrical Contractor: NONE
Roofing Contractor: NONE
Mechanical Contractor: NONE
Plumbing Contractor: NONE

Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date: Plumbing Supplemental Date:

Inspection(s)
Foundation:

Flood Plan Rough:

Framing:

BUILDING OFFICIAL

TRUS Y S NAL

PASSED

Rough Plumbing:

Staff: WCC

Print Date: 1/24/2017 4:52:04 PM

Rough Electrical:
Rough Mechanical:
Insulation:
Drywall:
Roofing:
Mobile Home:
Pool Steel: steel & pressure inspection requested 1/24/17 wcc

Print Date: 1/24/2017 4:52:04 PM Page **2** of **3**

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final:		
Elevation Cert: Unknown	Cert of Occupancy:	Termite Cert:

Print Date: 1/24/2017 4:52:04 PM Page 3 of 3





Inspection Request

Permit Number: 25754 Date Issued: 1/23/2017

Owner

Owner(s) Name: BUDDY REID

Owner(s) Street Address: 435 MCCLOUD STREET

Owner(s) City/St/Zip: ST. GEORGE ISLAND FLORIDA 32328

Property Information

Description of Development: ENCLOSING BATHROOM

Location Address: 435 MCCLOUD STREET ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 4, BLOCK 54, NIT 5

Parcel Id: 29-09S-06W-7315-0054-0040

Contractor(s)

General Contractor: 84 West Building Corporation

Electrical Contractor: NONE Roofing Contractor: NONE Mechanical Contractor: NONE

Plumbing Contractor: NONE

Inspection(s) Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing: INSPECTION REQUESTED 12/12/16 WCC PASSED 12/13/2016

Staff: WCC

Print Date: 1/23/2017 4:30:40 PM

Page 1 of 3



Owner Phone: 813-390-2828

Permit Fee: \$70.72

Estimated Value: 0.00

Electrical Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Roofing Supplemental Date:

Rough Electrical: INSPECTION REQUESTED 12/12/16 WCC PASSED 12/13/2016
Rough Mechanical:
Insulation:
Drywall:
Roofing:
Mobile Home:
Pool Steel:

Print Date: 1/23/2017 4:30:40 PM Page **2** of **3**

Pool Electrical:		
•		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final: FINAL INSPECTION REQUESTED ON	1/23/2017 MARK CARRELL 850-653-	6727
Elevation Cert: Unknown	Cert of Occupancy:	Termite Cert:

Print Date: 1/23/2017 4:30:40 PM





PowerLine Building Permit Software

Inspection Request

Permit Number: 25955 Date Issued: 1/23/2017

Owner

Owner(s) Name: Robery Sayle

Owner(s) Street Address: 3614 Woodlawn Drive

Owner(s) City/St/Zip: Nashville Tn 37215

Property Information

Description of Development: Replaced decking

Location Address: 609 W Gorrie Drive Lot/Block/Subdivision: Lot 2 Block 25W Parcel Id: 29-09S-06W-7311-025W-0020

Contractor(s)

General Contractor: OWNER

Electrical Contractor: Roofing Contractor: Mechanical Contractor: Plumbing Contractor:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:

Staff: SRS

Print Date: 1/23/2017 3:56:17 PM

Page 1 of 3

Owner Phone: 850-927-3808

Permit Fee: \$55.00

Estimated Value: 2000.00

Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date: Plumbing Supplemental Date:

1

Pool Electrical:		ž.
Pool Final:		
Misc. Final: FINAL DECKING INSPECTION R	REQUESTED ON 1/23/2017 ROBE	RT SAYLE: 615-586-3848
Electrical Final:		
Flood Plain Final:		
Final:		
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Staff: SRS

Print Date: 1/23/2017 3:56:17 PM Page 3 of 3



Inspection Request

Permit Number: 25959

Date Issued: 1/24/2017

Owner Phone: 850-697-8575

Owner

Owner(s) Name: Camp Gordon Johnston Museum

Owner(s) Street Address: PO Box 1334
Owner(s) City/St/Zip: Carrabelle Fl 32322

Permit Fee: \$1522.84

Property Information

Description of Development: New metal building

Location Address: 1873 W Highway 98 Carrabelle Fl 32322

Lot/Block/Subdivision: A PARCEL 180 FT X 300 FT NORTHOF HWY 98

Parcel Id: 25-07S-05W-0000-0040-0010 Estimated Value: 0.00

Contractor(s)

General Contractor: Sperry & Associates Inc

Electrical Contractor: Roofing Contractor: Mechanical Contractor:

Plumbing Contractor: PAUL'S PLUMBING INC

Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date:

Plumbing Supplemental Date: 1/12/2017

Inspection(s)

Foundation:

SLAB INSPECTION REQUESTED 1/24/17 SENDING MS GARRY PICTURES. WCC

Flood Plan Rough:

Framing:



Rough Plumbing:

INSPECTION REQUESTED 1/17/17 CALL 509-0386 WITH RESULTS WCC passed inspection 1/17/17 wcc

Staff: SRS

Print Date: 1/24/2017 3:35:08 PM



PowerUne Building Permit

Inspection Request

Permit Number: 25963

Date Issued: 1/24/2017

Owner Phone: 8502357957

Permit Fee: \$255.00

Electrical Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Roofing Supplemental Date:

Owner

Owner(s) Name: ANTHONY FLAGG

Owner(s) Street Address: 35 SOUTH BAYSHORE DRIVE

Owner(s) City/St/Zip: ST GEORGE ISLAND FLORIDA 32328

Property Information

Description of Development: SWIMMING POOL

Location Address: 35 SOUTH BAYSHORE DRIVE ST GEORGE ISLAND FLORIDA

Lot/Block/Subdivision: METES AND BOUNDS

Parcel Id: 36-08S-07W-0000-0390-0000 Estimated Value: 41000.00

Contractor(s)

General Contractor: Cox Building Corporation

Electrical Contractor: Roofing Contractor: Mechanical Contractor:

Plumbing Contractor:

Inspection(s) Foundation:

Flood Plan Rough:

Framing:

BUILDING OFFICIAL

Rough Plumbing:

Staff: WCC

Print Date: 1/24/2017 4:52:52 PM

Rough Electrical:
Rough Mechanical:
Insulation:
Drywall:
Roofing:
Mobile Home:
Pool Steel: steel & pressure inspection requested 1/24/17 wcc

Print Date: 1/24/2017 4:52:52 PM

Page 2 of 3

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final:		
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Print Date: 1/24/2017 4:52:52 PM

PowerLine Building Permit Software



Inspection Request

Permit Number: 25994 Date Issued: 1/25/2017

Owner

Owner(s) Name: LARRY WAYNE SNOW
Owner Phone: 8505099670

Owner(s) Street Address: 2910 KERRY FORREST PARKWAY

Owner(s) City/St/Zip: TALLAHASSEE FLORIDA Permit Fee: \$75.00

Property Information

Description of Development: REPLACE 2 WINDOWS AND 2 SLIDING GLASS DOORS
Location Address: 1760 EAST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 4 BLDG D PHASE 1

Parcel Id: 29-09S-06W-7341-000D-0040 Estimated Value: 6000.00

Contractor(s)

General Contractor: Builders By the Sea Inc.

Electrical Contractor: Roofing Contractor: Mechanical Contractor: Plumbing Contractor: Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date: Plumbing Supplemental Date:

Inspection(s)
Foundation:

Flood Plan Rough:

Framing:

JAN 27 2017
GARRY MILLENDER
BUILDING OFFICIAL

JANGO STATEMENTO

J

Rough Plumbing:

Staff: WCC

Print Date: 1/25/2017 9:18:56 PM

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final: Windows + Dooe' NEEDS IMPACT INFO BEFORE INSPI	S-Impact info ECTION 1/23/17 WCC	Attached -
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Print Date: 1/25/2017 9:18:56 PM

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, Florida 32320 Phone: 850-653-9783 Fax: 850-653-9799

Duke Energy - People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Time & I	Time & Date: 1/25/2016	Name of Person Faxing: Roxie Allen	axing: Roxie Allen
Address:	pe	tion:	Permit #	Notes:	Building Dept. Initials:
1615 US Hwy 98					rea
Carrabele	Electrical Upgrade	ade	25992		
	ie.				
				٧	
☐ If all line work is complete and an application has been	te and an application has	been placed	a meter is normally set	If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load	ner and work load

permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address: Customers may reach Duke Energy at 1-800-700-8744, \Box The inspection line has been privately reserved FOR THE MUNCIPALITIES USE ONLY. The number is 1-800-749-1677.

Duke Energy's New Construction Department
PRIVATE Inspection Line (Bldg Dept./Municipalities only) 1-800-749-1677
New Construction Fax # 1-866-550-9755 1150 Greenwood Blvd, Lake Mary, FL 32766