DAILY INSPECTIONS

3/23/2017

NAME

TERESA CHASON JOHN SEWELL SHIN JOONG 25914 **24914** 25565

LEONARD MCPHERSON PAIGE MOSES 25890 26133

INSULATION INSPECTION

INSULATION INSPECTION FINAL CO INSPECTION FINAL ELECTRICAL

FOOTING INSPECTION

DUKE

빏

EMAILED

Щ



PowerLine Building Permi

Inspection Request

Permit Number: 25914

Date Issued: 3/22/2017

Owner Phone: 8508949243

Permit Fee: \$891.09

Owner

Owner(s) Name: John and Denise Sewell

Owner(s) Street Address: 12548 Chimney Lane

Owner(s) City/St/Zip: Tallahassee Fl 32312

Property Information

Description of Development: R1 Dwelling

Location Address: 2241 Bayside Drive St George Island FI 32328

Lot/Block/Subdivision: Lot 7 Bayside Village

Mechanical Contractor: Key Heating & Cooling

Parcel Id: 29-09S-06W-7353-0000-0070 Estimated Value: 202226.00

Contractor(s)

General Contractor: CREATIVE CONSTRUCTION OF TALL INC

Electrical Contractor: Freddy Ball Electrical Services LLC Electrical Supplemental Date: 12/15/2016

Roofing Contractor: Jenkins Roofing Inc Ro

Roofing Supplemental Date: 3/15/2017 Mechanical Supplemental Date: 2/14/2017

Insulation

Plumbing Contractor: Lance Maxwell Plumbing Inc Plumbing Supplemental Date: 2/23/2017

Inspection(s)

Foundation:

Slab inspection requested 01/11/12 for 01/12 after 11 a.m. SRS passed inspection 01/12/17

wcc

Flood Plan Rough:

MAD Dalan

GARRY MILLEN BUILDING OFFICIAL

Framing:

NAILING INSPECTION REQUESTED ON 2/8/17 TO BE DONE ON 2/13/17 WCC passed inspection 2/22/1 7 wcc FRAMING INSPECTION REQUESTED ON 3/1/2016 MIKE- 850-567-2088 passed inspection 3/2 /17 wcc

Rough Plumbing:

ROUGH PLUMBING INSPECTION REQUESTED ON 3/1/2017 MIKE- 850-567-2088 passed inspection 3/2/1 $7~\rm wcc$

Staff: SRS

Print Date: 3/22/2017 7:57:38 PM

Rough Electrical: Inspection Requested 02/27/17 SRS passed inspection 3/2/17 wcc
Rough Mechanical: ROUGH MECHANICAL INSPECTION REQUESTED ON 3/1/2017 MIKE- 850-567-2088 passed inspection 3/2/17 wcc
Insulation:
INSULATION INSPECTION REQUESTED ON 3/22/2017 MIKE- CREATIVE CONSTRUCTION: 850-567-2088
Drywall:
Roofing:
Mobile Home:
Pool Steel:

Staff: SRS

A = a = A

Print Date: 3/22/2017 7:57:38 PM Page **2** of **3**





PowerLine
Building Permit
Software

Inspection Request

Permit Number: 24914

Date Issued: 3/15/2017

Owner Phone: 205-870-8884

Permit Fee: \$1862.27

Owner

Owner(s) Name: SHIN JOONG AND MYUNG-HI KIM OH

Owner(s) Street Address: 4409 FREDERICKSBURG DRIVE

Owner(s) City/St/Zip: BIRMINGHAM, AL 35216

Property Information

Description of Development: R-1 DWELLING

Location Address: 1636 HAWTHORNE LANE, ST GEORGE ISLAND

Lot/Block/Subdivision: LOT 55 PEBBLE BEACH VILLAGE

Parcel Id: 29-09S-06W-7323-0000-0550 Estimated Value: 519854.00

Contractor(s)

General Contractor: Byrd Construction, LLC

Electrical Contractor: Cates Electrical Services, Inc.

Roofing Contractor: Bobby James Inc

Mechanical Contractor: WOODALL'S TOTAL COMFORT Mechanical Supplemental Date: 6/27/2016

Plumbing Contractor: KING'S PLUMBING

Electrical Supplemental Date: 10/25/2016

Roofing Supplemental Date: 2/24/2016

Plumbing Supplemental Date: 0/2//2016

Inspection(s)

Foundation:

SLAB UNDER HOUSE INSPECTION REQUESTED ON 10/30/2015 LARRY CLARK 323-0021--MONDAY PLEASE-PA

SSED INSPECTION 11/2/15 WCC

Flood Plan Rough:

MEETS BASE FLOOD ELEVATION AS SHOWN ON THE BUILDING UNDER CONSTRUCTION EC. 11/16/2015 AMK

Framing:

ROUGH FRAMING INSPECTION REQUESTED 10/25/2016 rea PASSED 10/26/2016

Rough Plumbing:

ROUGH PLUMBING INSPECTION REQUESTED 10/25/2016 rea PASSED 10/26/2016

Staff: AMK

Print Date: 3/15/2017 3:01:12 PM

Page 1 of 3

C.O. Ellipart

Pool Electrical:
Pool Final:
Misc. Final:
Electrical Final: TEMP PERM AFFIDAVIT IN FILE 12/15/2015 AMK-DUE TO HEAVY EQUIPMENT NOT FINISHED CONSTRUCTION.
Flood Plain Final:
Final: NEEDS TO RENEW BEFORE ANY MORE INSPECTIONS OR CO IS ISSUED. \$931.14 DUE ON 3/15/2017 AMK 3 /14/17 FINAL EC IS LOCATED IN THE CO BOOK. AMK 3/14/2017 FINAL INSPECTION REQUESTED FO R FRIDAY 3/17/2016 rea
Elevation Cert: Yes Cert of Occupancy: Meeds final Septic Tank approval before Co is ussued, Needs

Staff: AMK

Print Date: 3/15/2017 3:01:12 PM

Page 3 of 3





Inspection Request

Permit Number: 25565 Date Issued: 3/22/2017

Owner

Owner(s) Name: TERESA CHASON

Owner(s) Street Address: 311 RUSTY GATES PASS

Owner(s) City/St/Zip: WOODSTOCK GEORGIA 39818

Property Information

Description of Development: R1 DWELLING

Location Address: 315 BRUCE STREET ST. GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 11, BLOCK 57, UNIT 5, ST. GEORGE ISLAND FLORIDA

Parcel Id: 29-09S-06W-7315-0057-0110 Estimated Value: 0.00

Contractor(s)

General Contractor: Emely Ventures Inc

Electrical Contractor: Carey Rodgers Electric Inc

Roofing Contractor: Bobby James Inc

Mechanical Contractor: NONE

Plumbing Contractor: Varner Plumbing, Inc.

Electrical Supplemental Date: 11/28/2016 Roofing Supplemental Date: 10/12/2016

Owner Phone: 229-560-2723

Permit Fee: \$1572.85

Mechanical Supplemental Date:

Plumbing Supplemental Date: 11/28/2016

Inspection(s)

Foundation:

INSPECTION REQUESTED 8/30/2016 rea-passed inspection 8/31/2016 wcc

Flood Plan Rough:

BREAKAWAY WALL CONSTRUCTION EXCEEDS THE LIMITS OF 299 SQUARE FEET. MUST BE CORRECTED BEFO

RE APPROVAL OF BUC EC. AMK 12/16/2016

Framing:

INSPECTION REQUESTED 01/05/17 SRS passed 1/9/17 wcc

or property, lock box
is on 2nd floor porch

rode 1302

Rough Plumbing:

INSPECTION REQUESTED 01/05/17 SRS passed 1/9/17 wcc

Staff: WCC

Print Date: 3/22/2017 3:32:18 PM

Pool Electrical:			
Pool Final:			
Misc. Final:			
Electrical Final: TEMPORARY-PERMANENT POuested 03/22/17 SRS	OWER INSPECTION REQUESTE Affidant	ED 1/18/17 rea Final electrical inspection of the first section of the f	re q
Flood Plain Final:			
Final:			
Elevation Cert: Yes	Cert of Occupancy:	Termite Cert:	

Staff: WCC

Print Date: 3/22/2017 3:32:18 PM

Page 3 of 3





Building Permit Software

Inspection Request

Permit Number: 25890

Date Issued: 3/22/2017

Owner Phone: 8509740807

Estimated Value: 121460.00

Permit Fee: \$641.38

Electrical Supplemental Date: 3/10/2017

Owner

Owner(s) Name: PAIGE MOSES RONNIE JOSEPH

Owner(s) Street Address: 906 AVENUE C SE

Owner(s) City/St/Zip: CARRABELLE FL 32322

Property Information

Description of Development: R-1 DWELLING
Location Address: 238 BAYWOOD DRIVE

Lot/Block/Subdivision: LOT 4 WILLOW ACRES ESTATE

D LLL 47 070 0444 4000 0000 0040

Parcel Id: 17-07S-04W-1000-0000-0040

Contractor(s)

General Contractor: America's Home Place Inc

Electrical Contractor: Turner Electrical Services, Inc.

Roofing Contractor: Roofing Supplemental Date:

Mechanical Contractor: Gunn Heating & Air Conditioni Mechanical Supplemental Date: 3/1/2017 Plumbing Contractor: Keith McNeill Plumbing Contrac Plumbing Supplemental Date: 3/20/2017

Inspection(s)

Foundation:

footer inspection requested 12/21/16 to be done on 12/22/16 wcc passed on 12/22/16 wcc C oncrete slab inspection requested for after 2 p.m. 02/13/17 SRS passed 2/14/17 wcc

Flood Plan Rough:

Framing:

SHEATHING INSPECTION REQUESTED 3/1/2017 rea PASSED 03/03/17 SRS Inspection requested for 0 3/20/17. 03/16/17 SRS Jim Romedy 864-237-7150 PASSED 03/20/17 SRS

Rough Plumbing:

in slab plumbing Inspection requested 02/03/17 SRS PASSED 2/7/2017 Inspection requested for 03/20/17. 03/16/17 SRS PASSED 03/20/17 SRS

Staff: REA

Print Date: 3/22/2017 1:04:30 PM

Pool Electrical:					
Pool Final:					
Misc. Final:					
Electrical Final:					
Flood Plain Final:					
Final: NO CO UNTIL A WELL HAS BEEN APPROVED BY THE NWFWMD & DEP. 2/9/2017					
Elevation Cert: No	Cert of Occupancy:	Termite Cert:			

Staff: REA

Print Date: 3/22/2017 1:04:30 PM Page **3** of **3**



PowerLine Building Permit

Inspection Request

Permit Number: 26133

Date Issued: 3/22/2017

Owner Phone: 850-237-1725

Owner

Owner(s) Name: LEONARD T McPHERSON
Owner(s) Street Address: 222 Woodill Road

Owner(s) City/St/Zip: Carrabelle, Florida 32322

Permit Fee: \$451.57

Property Information

Description of Development: R-1 Dwelling

Location Address: 1727 Landings Street, City of Carrabelle

Lot/Block/Subdivision: Lot 91, Carrabelle Landings

Parcel Id: 19-07\$-04W-1002-0000-0910

Estimated Value: 451.57

Contractor(s)

General Contractor: OWNER
Electrical Contractor: OWNER
Roofing Contractor: OWNER
Mechanical Contractor: OWNER
Plumbing Contractor: OWNER

Electrical Supplemental Date: 3/14/2017
Roofing Supplemental Date: 3/14/2017
Mechanical Supplemental Date: 3/14/2017
Plumbing Supplemental Date: 3/14/2017

Inspection(s)

Foundation:

FOOTING INSPECTION REQUESTED ON 3/22/2017 ARLENE MCPHERSON: 850-646-0173

3/23/17 before Noon If possible. Ox

Flood Plan Rough:

Framing:

Rough Plumbing:

PASSED

MAR 23

GARRY MILLENDER
BUILDING OFFICIAL

Staff: rea

Print Date: 3/22/2017 4:23:32 PM