

DAILY INSPECTIONS

4/20/2017

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
25244	LOUIS THRASHER	TEMP/PERM POWER	P		DUKE	
25764	DOUGLAS DAHAAN	FINAL ELECTRICAL	P		DUKE	
25890	PAIGE MOSES	TEMP/PERM POWER	P		DUKE	
25903	CARRABELLE AIRPORT	FINAL ELECTRICAL	P		DUKE	
25967	CECELIA CARTER	TEMP/PERM POWER	P		DUKE	
26010	ALLEN JONES	DRYWALL	P			
26162	JANET HEATH	DRYWALL	P			
26162	JANET HEATH	ROOFING	P			
26194	DAVID HUDSON	IN PROGRESS ROOFING	P			
26200	JP RAKEL	FINAL WINDOW/DOOR REPLACEMENT	P			
26227	COY SHIVER	FINAL ELECTRICAL	P		DUKE	
26228	TIM WEST	FOUNDATION	P			
26229	CARRABELLE AIRPORT	FINAL ELECTRICAL	P		DUKE	
26230	CARRABELLE AIRPORT	FINAL ELECTRICAL	P		DUKE	
26231	CARRABELLE AIRPORT	FINAL ELECTRICAL	P		DUKE	
26232	CARRABELLE AIRPORT	FINAL ELECTRICAL	P		DUKE	
26233	CARRABELLE AIRPORT	FINAL ELECTRICAL	P		DUKE	



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

✓
Released

Inspection Request

Permit Number: 25244

Date Issued: 4/20/2017

Owner

Owner(s) Name: LOUIS and JANET THRASHER
Owner(s) Street Address: 167 Clementine Drive
Owner(s) City/St/Zip: Dohlonoga, GA 30533

Owner Phone: 706-344-8540

Permit Fee: \$300.00

Property Information

Description of Development: MOVING HOUSE ON LOT
Location Address: 162 Quail Run Drive, Carrabelle
Lot/Block/Subdivision: Lot 6, Quail Run
Parcel Id: 04-08S-05W-1100-0000-0060

Estimated Value: 0.00

Contractor(s)

General Contractor: Pigott's Construction & Trucking Inc

Electrical Contractor: OWNER

Electrical Supplemental Date: 4/25/2016

Roofing Contractor: OWNER

Roofing Supplemental Date: 3/14/2017

Mechanical Contractor: NONE

Mechanical Supplemental Date:

Plumbing Contractor: OWNER

Plumbing Supplemental Date: 4/25/2016

Inspection(s)

Foundation:

FOOTER INSPECTION REQUESTED FOR WEDNESDAY MORNING BETWEEN 9-10:00 AM. Rea-Lance Pigott 85
0-528-6793-PASSED INSPECTION 2/17/16 WCC

Flood Plan Rough:

Framing:

Rough Plumbing:

ROUGH PLUMBING INSPECTION REQUESTED 7/28/2016-PASSED INSPECTION 7/28/16 WCC

Staff: rea

Print Date: 4/20/2017 6:44:40 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

**TEMPORARY POWER TO WORK ON HOUSE MOVED ONTO LOT. Rea 5/5/2016-RELEASE TO DUKE 5/5/2016 T
MP/PERM POWER AFFIDAVIT IN FILE 4/20/17 TEMP/PERM POWER INSPECTION REQUESTED 4/20/17 WCC
PASSED, EMAILED DUKE 4/20/17 WCC**

Flood Plain Final:

Final:

**FINAL INSPECTION REQUESTED 12/27/2016 rea (Needs final Septic Tank Approval before CO is
issued) Passed 12/27/16 SRS Septic Tank Approval rec'ved 04/12/17 Final CO inspection req
uested 04/12/17 SRS Passed 04/18/17 SRS**

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

Staff: rea

Print Date: 4/20/2017 6:44:40 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 25764

Date Issued: 4/19/2017

Owner

Owner(s) Name: DOUGLAS DeHAAN
Owner(s) Street Address: 1632 Ivy Way
Owner(s) City/St/Zip: St. George Island, FL 32328

Owner Phone: 000-000-0000

Permit Fee: \$195.00

Property Information

Description of Development: Boardwalk and single family dock
Location Address: 1831 Bayview Drive, St. George Island
Lot/Block/Subdivision: Lot 8, Bayview Village, St. George Island
Parcel Id: 29-09S-06W-7336-0000-0080

Estimated Value: 9795.00

Contractor(s)

General Contractor: Docks 4 Less, LLC
Electrical Contractor: Cates Electrical Services Inc
Roofing Contractor: NONE
Mechanical Contractor: NONE
Plumbing Contractor: NONE

Electrical Supplemental Date: 2/21/2017
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Inspection requested. Mike Cates. 04/19/17 SRS

Flood Plain Final:

Final:

Elevation Cert: Unknown

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

email Duke? ✓
Sent

Permit Number: 25890

Date Issued: 4/19/2017

Owner

Owner(s) Name: PAIGE MOSES RONNIE JOSEPH

Owner(s) Street Address: 906 AVENUE C SE

Owner(s) City/St/Zip: CARRABELLE FL 32322

Owner Phone: 850-694-0807

Permit Fee: \$641.38

Property Information

Description of Development: R-1 DWELLING

Location Address: 238 BAYWOOD DRIVE

Lot/Block/Subdivision: LOT 4 WILLOW ACRES ESTATE

Parcel Id: 17-07S-04W-1000-0000-0040

Estimated Value: 121460.00

Contractor(s)

General Contractor: America's Home Place Inc

Electrical Contractor: Turner Electrical Services, Inc.

Electrical Supplemental Date: 3/10/2017

Roofing Contractor:

Roofing Supplemental Date:

Mechanical Contractor: Gunn Heating & Air Condition

Mechanical Supplemental Date: 3/1/2017

Plumbing Contractor: Keith McNeill Plumbing Contrac

Plumbing Supplemental Date: 3/20/2017

Inspection(s)

Foundation:

footer inspection requested 12/21/16 to be done on 12/22/16 wcc passed on 12/22/16 wcc C

oncrete slab inspection requested for after 2 p.m. 02/13/17 SRS passed 2/14/17 wcc



Flood Plan Rough:

Framing:

SHEATHING INSPECTION REQUESTED 3/1/2017 rea PASSED 03/03/17 SRS Inspection requested for 03/20/17. 03/16/17 SRS Jim Rometry 864-237-7150 PASSED 03/20/17 SRS

Rough Plumbing:

in slab plumbing inspection requested 02/03/17 SRS PASSED 2/7/2017 Inspection requested for 03/20/17. 03/16/17 SRS PASSED 03/20/17 SRS

Staff: REA

Print Date: 4/19/2017 8:15:49 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

TEMP/PERM POWER AFFIDAVIT IN FILE, PAID FEE 4/19/17 WCC TEMP/PERM POWER INSPECTION REQUESTED 4/19/17 WCC

Flood Plain Final:

Final:

NO CO UNTIL A WELL HAS BEEN APPROVED BY THE NFWFMD & DEP. 2/9/2017

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

Staff: REA

Print Date: 4/19/2017 8:15:49 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Released.

Permit Number: 25903

Date Issued: 4/10/2017

Owner

Owner(s) Name: CARRABELLE AIRPORT DOT
Owner(s) Street Address: 1 GRAY AVENUE
Owner(s) City/St/Zip: Carrabelle FL 32322

Owner Phone: 850-697-2727

Permit Fee: \$0.00

Property Information

Description of Development: RELOCATION OF ELECTRICAL PANEL for fuel pumps
Location Address: Carrabelle Airport 6
Lot/Block/Subdivision: 71 Acres
Parcel Id: 24-07S-05W-0000-0110-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: Albritton Electrical Service
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



524 - 2230 0523

Staff: rea

Print Date: 4/10/2017 3:08:30 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

**final electrical inspection requested 3/30/17 wcc passed inspection, released to duke 4/4
/17 wcc**

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Duke -
Released! ✓

Inspection Request

Permit Number: 25967

Date Issued: 4/19/2017

Owner

Owner(s) Name: Cecilia Carter
Owner(s) Street Address: 201 Frank McKamey Way
Owner(s) City/St/Zip: Carrabelle FL 32322

Owner Phone: 850-545-9763

Permit Fee: \$789.50

Property Information

Description of Development: Single Family Residence
Location Address: 160 Sas Road Apalachicola, FL 32320
Lot/Block/Subdivision: Metes & Bounds
Parcel Id: 10-09S-08W-0380-0000-0490

Estimated Value: 196321.39

Contractor(s)

General Contractor: America's Home Place Inc
Electrical Contractor: Turner Electrical Services, Inc. Electrical Supplemental Date: 3/6/2017
Roofing Contractor: Versatile Roofing Solutions LLC Roofing Supplemental Date: 3/7/2017
Mechanical Contractor: Gunn Heating & Air Condition Mechanical Supplemental Date: 3/1/2017
Plumbing Contractor: Keith McNeill Plumbing Contrac Plumbing Supplemental Date: 1/31/2017

Inspection(s)

Foundation:

SLAB INSPECTION REQUESTED FOR WEDNESDAY AFTERNOON 2/8/2017. (requested 2/7/17 rea) PASSED
INSPECTION 2/7/17 WCC

Flood Plan Rough:



Framing:

Sheathing Inspection requested. 02/23/17 SRS PASSED 02/24/17 SRS inspection requested 3/6/17 wcc PASSED 03/06/17 SRS

Rough Plumbing:

slab plumbing inspection requested 2/2/17 wcc passed inspection 2/3/17 wcc inspection requested 3/6/17 wcc PASSED 03/06/17 SRS

Staff: SRS

Print Date: 4/19/2017 8:15:09 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

TEMP/PERM POWER AFFIDAVIT IN FILE, PAID FEE 4/19/17 WCC INSPECTION REQUESTED 4/19/17 WCC

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

Staff: SRS

Print Date: 4/19/2017 8:15:09 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26010

Date Issued: 4/19/2017

Owner

Owner(s) Name: ALLEN AND BRENDA JONES

Owner Phone: 8506537080

Owner(s) Street Address: 639 BAY CITY ROAD

Owner(s) City/St/Zip: APALACHICOLA FLORIDA 32320

Permit Fee: \$326.24

Property Information

Description of Development: GYM AND DECK

Location Address: 639 BAY CITY ROAD APALACHICOLA FLORIDA 32320

Lot/Block/Subdivision: METES AND BOUNDS

Parcel Id: 26-08S-08W-0000-0051-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: Earl Duggar Construction, Inc.

Electrical Contractor: Cates Electrical Services Inc

Electrical Supplemental Date: 4/6/2017

Roofing Contractor: OWNER

Roofing Supplemental Date: 4/11/2017

Mechanical Contractor:

Mechanical Supplemental Date:

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

ROUGH INSPECTION REQUESTED 3/28/2017 rea 653-7080 Earl passed inspection 3/29/17 wcc

Flood Plan Rough:

Framing:

Strapping inspection requested (From Garry Millender voicemail) 04/13/17 SRS Passed Inspection 04/13/17 SRS



Rough Plumbing:

Staff: WCC

Print Date: 4/19/2017 5:20:24 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: Yes

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

call Janet. Canceled

Permit Number: 26162

Date Issued: 4/18/2017

Owner

Owner(s) Name: JANET HEATH
Owner(s) Street Address: 3565 LAKESHORE DRIVE
Owner(s) City/St/Zip: TALLAHASSEE FLORIDA 32312

Owner Phone: 850-508-0519

Permit Fee: \$751.95

Property Information

Description of Development: R1 DWELLING
Location Address: 665 ALLIGATOR DRIVE ALLIGATOR POINT FLORIDA 32346
Lot/Block/Subdivision: LOT 41 BLOCK 3 SUN AND SAND UNIT L
Parcel Id: 32-06S-01W-1061-0003-0410

Estimated Value: 0.00

Contractor(s)

General Contractor: OWNER
Electrical Contractor: THE SIGHTS AND SOUNDS CO OF Electrical Supplemental Date: 3/24/2017
Roofing Contractor: Tallahassee Roofing, Inc. Roofing Supplemental Date: 4/13/2017
Mechanical Contractor: Mechanical Supplemental Date:
Plumbing Contractor: Advanced Plumbing Co Inc Plumbing Supplemental Date: 3/23/2017

Inspection(s)

Foundation:
slab inspection requested 3/27/17 to be done on 3/28/17 wcc CALL JANET WHEN INSPECTION PASSED 850-508-0519 WCC passed inspection 3/29/17 wcc

Flood Plan Rough:



Framing:

sheathing inspection requested 4/4/17 wcc PASSED INSPECTION 4/4/17 WCC Inspection requested 04/13/17 SRS Passed 04/18/17 SRS

Rough Plumbing:

INSPECTION REQUESTED 3/23/17 CALL JANET WITH RESULTS 850-508-0519 WCC passed inspection 3/27/17 wcc Inspection requested 04/13/17 SRS Passed 04/18/17 SRS

Staff: WCC

Print Date: 4/18/2017 3:08:31 PM

Page 1 of 3



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26162

Date Issued: 4/20/2017

Owner

Owner(s) Name: JANET HEATH

Owner Phone: 850-508-0519

Owner(s) Street Address: 3565 LAKESHORE DRIVE

Owner(s) City/St/Zip: TALLAHASSEE FLORIDA 32312

Permit Fee: \$751.95

Property Information

Description of Development: R1 DWELLING

Location Address: 665 ALLIGATOR DRIVE ALLIGATOR POINT FLORIDA 32346

Lot/Block/Subdivision: LOT 41 BLOCK 3 SUN AND SAND UNIT L

Parcel Id: 32-06S-01W-1061-0003-0410

Estimated Value: 0.00

Contractor(s)

General Contractor: OWNER

Electrical Contractor: THE SIGHTS AND SOUNDS CO OF Electrical Supplemental Date: 3/24/2017

Roofing Contractor: Tallahassee Roofing, Inc. Roofing Supplemental Date: 4/13/2017

Mechanical Contractor: Mechanical Supplemental Date:

Plumbing Contractor: Advanced Plumbing Co Inc Plumbing Supplemental Date: 3/23/2017

Inspection(s)

Foundation:

slab inspection requested 3/27/17 to be done on 3/28/17 wcc CALL JANET WHEN INSPECTION PASSED 850-508-0519 WCC passed inspection 3/29/17 wcc

Flood Plan Rough:



Framing:

sheathing inspection requested 4/4/17 wcc PASSED INSPECTION 4/4/17 WCC Inspection requested 04/13/17 SRS Passed 04/18/17 SRS

Rough Plumbing:

INSPECTION REQUESTED 3/23/17 CALL JANET WITH RESULTS 850-508-0519 WCC passed inspection 3/27/17 wcc Inspection requested 04/13/17 SRS Passed 04/18/17 SRS

Staff: WCC

Print Date: 4/20/2017 1:36:03 PM

Page 1 of 3



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26194

Date Issued: 4/18/2017

Owner

Owner(s) Name: DAVID HUDSON
Owner(s) Street Address: 556 RIVER ROAD
Owner(s) City/St/Zip: CARRABELLE FLORIDA 32322

Owner Phone: 000-0000

Permit Fee: \$95.00

Property Information

Description of Development: RE ROOF
Location Address: 556 RIVER ROAD CARRABELLE FLORIDA
Lot/Block/Subdivision: METES AND BOUNDS
Parcel Id: 18-07S-04W-0000-0070-0000

Estimated Value: 10000.00

Contractor(s)

General Contractor: BLACKFOOT ROOFING LLC
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26200

Date Issued: 4/20/2017

Owner

Owner(s) Name: JP Rakel and Amanda Oliver

Owner(s) Street Address: 1266 Hill N Dale S

Owner(s) City/St/Zip: Tallahassee, FL 32312

Owner Phone: 850-599-2444

Permit Fee: \$75.00

Property Information

Description of Development: Windows and door replacement

Location Address: 300 Ocean Mile Phase 1 Building C

Lot/Block/Subdivision: Lot 4

Parcel Id: 29-09S-06W-7341-000C-0040

Estimated Value: 6000.00

Contractor(s)

General Contractor: DUSTIN WELLS CONSTRUCTION LLC

Electrical Contractor:

Electrical Supplemental Date:

Roofing Contractor:

Roofing Supplemental Date:

Mechanical Contractor:

Mechanical Supplemental Date:

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Inspection requested. Matt Duncan 363-3955. 04/20/17 SRS

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

✓
Duke-
Released ✓

Permit Number: 26227

Date Issued: 4/19/2017

Owner

Owner(s) Name: Coy and Sharon Shiver
Owner(s) Street Address: P.O. Box 476
Owner(s) City/St/Zip: Eastpoint, FL 32328

Owner Phone: 000-000-0000

Permit Fee: \$50.00

Property Information

Description of Development: Electrical upgrade
Location Address: 420 US Hwy 98
Lot/Block/Subdivision: Metes and bounds
Parcel Id: 31-08S-06W-0000-2230-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: Aaron's Electric Service Inc
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Inspection requested 04/19/17 SRS

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26228

Date Issued: 4/19/2017

Owner

Owner(s) Name: Tim & Sharon West

Owner(s) Street Address: 418 Whigham Dairy Rd

Owner(s) City/St/Zip: Bainbridge, GA 39817

Owner Phone: 229-220-4418

Permit Fee: \$75.00

Property Information

Description of Development: Relocating mobile home

Location Address: 411 Avenue H NE

Lot/Block/Subdivision: Lots 9 & 10 Bl 171

Parcel Id: 20-07S-04W-4212-0005-0090

Estimated Value: 0.00

Contractor(s)

General Contractor: MOBILE HOME INSTALLER-See Notes

Electrical Contractor:

Electrical Supplemental Date:

Roofing Contractor:

Roofing Supplemental Date:

Mechanical Contractor:

Mechanical Supplemental Date:

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Blocking and tie down inspection requested. Sharon West. 04/19/17 SRS

Flood Plan Rough:

Framing:

Rough Plumbing:





Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

email Duke-
X

Permit Number: 26229

Date Issued: 4/19/2017

Owner

Owner(s) Name: CARRABELLE THOMPSON AIRPORT
Owner(s) Street Address: 317 AIRPORT ROAD #5
Owner(s) City/St/Zip: CITY OF CARRABELLE FLORIDA 32322

Owner Phone: 850-697-2727

Permit Fee: \$0.00

Property Information

Description of Development: ELETRICAL WIRING HANGAR
Location Address: 317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322
Lot/Block/Subdivision: 71 ACRES
Parcel Id: 24-07S-05W-0000-0110-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: Albritton Electrical Service
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

INSPECTION REQUESTED 4/19/17 WCC

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

✓
Email Duke

Permit Number: 26230

Date Issued: 4/19/2017

Ⓚ ✓

Owner

Owner(s) Name: CARRABELLE THOMPSON AIRPORT
Owner(s) Street Address: 317 AIRPORT ROAD #4
Owner(s) City/St/Zip: CITY OF CARRABELLE FLORIDA 32322

Owner Phone: 850-697-2727

Permit Fee: \$0.00

Property Information

Description of Development: ELECTRICAL WIRING FOR HANGAR
Location Address: 317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322
Lot/Block/Subdivision: 71 ACRES
Parcel Id: 24-07S-05W-0000-0110-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: Albritton Electrical Service
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

FINAL INSPECTION REQUESTED 4/19/17 WCC

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

Emmit Duke
⑥ ✓

Permit Number: 26231

Date Issued: 4/19/2017

Owner

Owner(s) Name: CARRABELLE THOMPSON AIRPORT
Owner(s) Street Address: 317 AIRPORT ROAD #3
Owner(s) City/St/Zip: CITY OF CARRABELLE FLORIDA 32322

Owner Phone: 850-697-2727

Permit Fee: \$0.00

Property Information

Description of Development: ELECTRICAL WIRING FOR HANGAR
Location Address: 317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322
Lot/Block/Subdivision: 71 ACRES
Parcel Id: 24-07S-05W-0000-0110-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: Albritton Electrical Service
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

FINAL INSPECTION REQUESTED 4/19/17 WCC

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Duke Release



Permit Number: 26232

Date Issued: 4/19/2017

Owner

Owner(s) Name: CARRABELLE THOMPSON AIRPORT

Owner Phone: 850-697-2727

Owner(s) Street Address: 317 AIRPORT ROAD #2

Owner(s) City/St/Zip: CITY OF CARRABELLE FLORIDA 32322

Permit Fee: \$0.00

Property Information

Description of Development: ELECTRICAL WIRING FOR HANGAR

Location Address: 317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322

Lot/Block/Subdivision: 71 ACRES

Parcel Id: 24-07S-05W-0000-0110-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: Albritton Electrical Service

Electrical Contractor:

Electrical Supplemental Date:

Roofing Contractor:

Roofing Supplemental Date:

Mechanical Contractor:

Mechanical Supplemental Date:

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

FINAL INSPECTION REQUESTED 4/19/17 WCC

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

Staff: WCC

Print Date: 4/19/2017 7:51:38 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

email Duke ✓

Permit Number: 26233

Date Issued: 4/19/2017

Owner

Owner(s) Name: CARRABELLE THOMPSON AIRPORT

Owner Phone: 850-697-2727

Owner(s) Street Address: 317 AIRPORT ROAD #1

Owner(s) City/St/Zip: CITY OF CARRABELLE FLORIDA 32322

Permit Fee: \$0.00

Property Information

Description of Development: ELECTRICAL WIRING FOR HANGAR

Location Address: 317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322

Lot/Block/Subdivision: 71 ACRES

Parcel Id: 24-07S-05W-0000-0110-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: Albritton Electrical Service

Electrical Contractor:

Electrical Supplemental Date:

Roofing Contractor:

Roofing Supplemental Date:

Mechanical Contractor:

Mechanical Supplemental Date:

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Staff: WCC

Print Date: 4/19/2017 7:54:49 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

FINAL INSPECTION REQUESTED 4/19/17 WCC

Flood Plain Final:

Final:

Elevation Cert:

Cert of Occupancy:

Termite Cert:

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783

Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783	Date: 4/20/2017	Name of Person Faxing: Cheyenne Cruson		
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:
238 BAYWOOD DRIVE CITY OF CARRABELLE FLORIDA 32322	TEMP/PERM POWER	25890	R1 DWELLING	WCC
420 US HIGHWAY 98 EASTPOINT FLORIDA 32328	FINAL ELECTRICAL	26227	EXISTING BUILDING	WCC
160 SAS ROAD APALACHICOLA FLORIDA 32320	TEMP/PERM POWER	25967	R1 DWELLING	WCC
317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322	FINAL ELECTRICAL	26233	AIRPORT HANGAR #1	WCC
317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322	FINAL ELECTRICAL	26232	AIRPORT HANGAR #2	WCC
317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322	FINAL ELECTRICAL	26231	AIRPORT HANGAR #3	WCC

317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322	FINAL ELECTRICAL	26230	AIRPORT HANGAR #4	WCC
317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322	FINAL ELECTRICAL	26229	AIRPORT HANGAR #5	WCC
317 AIRPORT ROAD CITY OF CARRABELLE FLORIDA 32322	FINAL ELECTRICAL	25903	AIRPORT HANGAR #6	WCC
162 QUAIL RUN DRIVE CARRABELLE FLORIDA	FINAL ELECTRICAL	25244	MOVING HOUSE ON LOT	WCC

☐ If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
☐ **The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.**

Progress Energy's New Construction Department
PRIVATE Inspection Line (Bldg Dept./Municipalities only) 1-800-749-1677
New Construction Fax # 1-800-679-8004 or 1-407-804-3074
1150 Greenwood Blvd, Lake Mary, FL 32766

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Date: 4/20/2017		Name of Person Faxing: Cheyenne Cruson	
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:	
1831 BAYVIEW DRIVE ST GEORGE ISLAND FLORIDA 32328	FINAL ELECTRICAL	25764	SINGLE FAMILY DOCK	WCC	

☐ If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:

☐ The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.