

DAILY INSPECTIONS

5/9/2017

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
25914	JOHN AND DENISE SEWELL	FINAL CO INSPECTION	P			
26163	JAMES BROCK	FINAL DECK INSPECTION	P			
26166	JOE AND TERESA WOOD	ROUGH ELECTRICAL	P			
26271	COASTLINE RENTALS LLC	FINAL ELECTRICAL	P		DUKE	



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 25914

Date Issued: 5/8/2017

Owner

Owner(s) Name: John and Denise Sewell
Owner(s) Street Address: 12548 Chimney Lane
Owner(s) City/St/Zip: Tallahassee FL 32312

Owner Phone: 8508949243

Permit Fee: \$891.09

Property Information

Description of Development: R-1 Dwelling
Location Address: 2241 Bayside Drive St George Island FL 32328
Lot/Block/Subdivision: Lot 7 Bayside Village
Parcel Id: 29-09S-06W-7353-0000-0070

Estimated Value: 202226.00

Contractor(s)

General Contractor: CREATIVE CONSTRUCTION OF TALL INC
Electrical Contractor: Freddy Ball Electrical Services LLC Electrical Supplemental Date: 12/15/2016
Roofing Contractor: Jenkins Roofing Inc Roofing Supplemental Date: 3/15/2017
Mechanical Contractor: Key Heating & Cooling Mechanical Supplemental Date: 2/14/2017
Plumbing Contractor: Lance Maxwell Plumbing Inc Plumbing Supplemental Date: 2/23/2017

Inspection(s)

Foundation:

Slab inspection requested 01/11/12 for 01/12 after 11 a.m. SRS passed inspection 01/12/17
wcc

Flood Plan Rough:

BUC EC MEETS BASE FLOOD ELEVATION. AMK 4/5/2017



Framing:

FRAMING INSPECTION REQUESTED ON 3/1/2016 MIKE- 850-567-2088 passed inspection 3/2/17 wcc

Rough Plumbing:

ROUGH PLUMBING INSPECTION REQUESTED ON 3/1/2017 MIKE- 850-567-2088 passed inspection 3/2/17 wcc

Staff: SRS

Print Date: 5/8/2017 7:56:31 PM

Page 1 of 3

Rough Electrical:

Inspection Requested 02/27/17 SRS passed inspection 3/2/17 wcc

Rough Mechanical:

ROUGH MECHANICAL INSPECTION REQUESTED ON 3/1/2017 MIKE- 850-567-2088 passed inspection 3/2/17 wcc

Insulation:

INSULATION INSPECTION REQUESTED ON 3/22/2017 MIKE- CREATIVE CONSTRUCTION: 850-567-2088 passed 3/23/17 wcc

Drywall:

DRYWALL SCREW INSPECTION REQUESTED ON 3/27/2017 MIKE- CREATIVE CONSTRUCTION: 850-567-2088 PASSED INSPECTION 3/28/17 WCC

Roofing:

NAILING INSPECTION REQUESTED ON 2/8/17 TO BE DONE ON 2/13/17 WCC passed inspection 2/22/17 wcc Final inspection requested. Susan w/Jenkins. 03/30/17 SRS PASSED INSPECTION 4/4/17 WCC

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Inspection requested. Freddie Ball 509-1628. temp/perm power affidavit on file 04/11/17 SRS Passed 04/12/17 emailed duke SRS emailed duke a 2nd time 4/28/17 wcc

Flood Plain Final:

Final:

FINAL CO INSPECTION REQUESTED ON 5/8/2017 MIKE: 850-567-2088 NEED THE FOLLOWING BEFORE CO IS ISSUED: FINAL SEPTIC, FINAL ELEVATION CERT. AND FINAL TERMITE (KEY ON ELECTRICAL SWITCH

)

Elevation Cert: Yes

Cert of Occupancy:

Termite Cert:



Franklin County
Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26163

Date Issued: 5/8/2017

Owner

Owner(s) Name: James Brock
Owner(s) Street Address: 349 Cozy Cove Hollow
Owner(s) City/St/Zip: Blairsville, GA 30512

Owner Phone: 706-745-9283

Permit Fee: \$150.00

Property Information

Description of Development: Deck addition
Location Address: 300 Ocean Mile I-6
Lot/Block/Subdivision: Three Hundred Ocean Mile Phase II
Parcel Id: 29-09S-06W-7327-0000-C060

Estimated Value: 0.00

Contractor(s)

General Contractor: OWNER
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Rough Electrical:

Rough Mechanical:

Insulation:

Drywall:

Roofing:

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

final inspection requested 5/8/17 wcc

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



4/22

Inspection Request

Permit Number: 26166

Date Issued: 4/25/2017

Owner

Owner(s) Name: Joe and Teresa Wood
Owner(s) Street Address: 1888 Edgewood Ave S
Owner(s) City/St/Zip: Jacksonville, FL 32205

Owner Phone: 904-424-3589

Permit Fee: \$190.00

Property Information

Description of Development: Interior Renovation
Location Address: 4164 Saint Teresa Avenue, St. Teresa, FL 32358
Lot/Block/Subdivision: Lot 2 Bl c Cochran Beach
Parcel Id: 30-06S-02W-2070-000C-0021

Estimated Value: 0.00

Contractor(s)

General Contractor: OWNER
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Inspection requested for Friday, May 5th. Joe Wood 904-424-3589



Rough Plumbing:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

✓
Duke

Inspection Request

Permit Number: 26271

Date Issued: 5/9/2017

Owner

Owner(s) Name: COASTLINE RENTALS LLC
Owner(s) Street Address: 909 US HIGHWAY 98
Owner(s) City/St/Zip: EASTPOINT FLORIDA 32328

Owner Phone: 000-0000

Permit Fee: \$50.00

Property Information

Description of Development: ELECTRICAL UPGRADE
Location Address: 909 HIGHWAY 98 EASTPOINT FLORIDA 32328
Lot/Block/Subdivision: METES AND BOUNDS
Parcel Id: 22-08S-06W-0000-0020-0000

Estimated Value: 50.00

Contractor(s)

General Contractor: R. Gray & Associates, Inc.
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Rough Electrical:

Rough Mechanical:

Insulation:

Drywall:

Roofing:

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

METER # 3308428 final inspection requested 5/9/17 to be done on 5/9/17 wcc

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

34 Forbes Street, Suite 1, Apalachicola, Florida 32320

Phone: 850-653-9783
Fax: 850-653-9799

Duke Energy - People, Performance, Excellence

Inspection Release Form

[illegible]

☐ If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:

☐ The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Duke Energy at 1-800-700-8744.

Duke Energy's New Construction Department

PRIVATE Inspection Line (Bldg Dept./Municipalities only) 1-800-749-1677

New Construction Fax # **1-866-550-9755** 1150 Greenwood Blvd, Lake Mary, FL 32766

New Construction Fax # 1-866-550-9755 1150 Greenwood Blvd, Lake Mary, FL 32766