

DAILY INSPECTIONS

6/12/2017

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
25905	TRACEY STROUD	FINAL ELECTRICAL	P			
26083	LOULA & DAN LLC	ROUGH MECH. & FINAL ELECTRICAL	P		DUKE	
26157	ALBERT MARSHALL	FINAL BOATLIFT	P		DUKE	
26312	EDWIN GREEN	FINAL ROOFING	P			



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

✓
Release,
not sent.
Need
from Cole.

Inspection Request

Permit Number: 25905

Date Issued: 6/9/2017

Owner

Owner(s) Name: TRACEY STROUD

Owner Phone: 850-528-3074

Owner(s) Street Address: 5804 Fox Bridge Way

Owner(s) City/St/Zip: Tallahassee, FL 32317

Permit Fee: \$1216.46

Property Information

Description of Development: R-1 Dwelling

Location Address: 81 Fiesta Drive, Fiesta Drive, Alligator Point

Lot/Block/Subdivision: Lot 77, Holiday Beach, Unit 1, Alligator Point

Parcel Id: 01-07S-02W-1031-0000-0770

Estimated Value: 0.00

Contractor(s)

General Contractor: Gaby Construction Inc

Electrical Contractor: Anytime Electric, Inc.

Electrical Supplemental Date: 2/14/2017

Roofing Contractor: Versatile Roofing Solutions LLC

Roofing Supplemental Date: 3/7/2017

Mechanical Contractor: Barineau Heating & AC Inc

Mechanical Supplemental Date: 2/15/2017

Plumbing Contractor: Five Star Plumbing Big Bend Inc

Plumbing Supplemental Date: 2/28/2017

Inspection(s)

Foundation:

INSPECTION HAS NOT BEEN REQUESTED YET 2/10/17 WCC PASSED 2/13/17 WCC

Flood Plan Rough:

MEETS BASE FLOOD ELEVATION AND FREEBOARD REQUIREMENTS. AMK 1-9-2017

Framing:

NAILING/SHEATHING INSPECTION REQUESTED 2/10/2017 WCC PASSED 2/13/17 WCC Inspection requested 4/4/17 wcc PASSED 04/05/17 SRS



Rough Plumbing:

inspection requested 4/4/17 wcc PASSED 04/05/17 SRS

Staff: rea

Print Date: 6/9/2017 2:46:45 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Inspection requested. Need Temp Power Affidavit and fee before releasing. Cole 850-528-212

8. 06/09/17 SRS

Flood Plain Final:

Final:

Elevation Cert: Yes

Cert of Occupancy:

Termite Cert:

Staff: rea

Print Date: 6/9/2017 2:46:45 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

✓
Dukes

Inspection Request

Permit Number: 26083

Date Issued: 6/9/2017

Owner

Owner(s) Name: LOULA AND DAN LLC
Owner(s) Street Address: 1414 COLONIAL DRIVE
Owner(s) City/St/Zip: TALLAHASSEE FLORIDA 32303

Owner Phone: 850-323-1601

Permit Fee: \$1646.50

Property Information

Description of Development: COMMERCIAL RESTAURANT

Location Address: 36 WEST PINE AVENUE ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOTS 24-30 BLOCK 6W UNIT 1 ST GEORGE ISLAND GULF BEACHES

Parcel Id: 29-09S-06W-7311-006W-0240

Estimated Value: 0.00

Contractor(s)

General Contractor: Erin Rodriguez Construction LLC

Electrical Contractor: Cates Electrical Services Inc

Roofing Contractor:

Mechanical Contractor: R. Gray & Associates, Inc.

Plumbing Contractor: KING'S PLUMBING

Electrical Supplemental Date: 5/12/2017

Roofing Supplemental Date:

Mechanical Supplemental Date: 5/16/2017

Plumbing Supplemental Date: 5/9/2017

Inspection(s)

Foundation:

Inspection requested. George 701-570-2721. George needs to register G&H Concrete before in spection. 05/22/17 SRS REGISTERED AS OF 5/23/17 PASSED INSPECTION 5/24/17 WCC

Flood Plan Rough:



Framing:

FRAMING AND SHEATHING INSPECTION REQUESTED 4/17/17 WCC PASSED INSPECTION 4/18/17 WCC fra
ming inspection requested 5/15/17 PASSED 5/15/17 WCC

Rough Plumbing:

inspection requested 5/15/17 wcc PASSED 5/15/17 WCC

Staff: WCC

Print Date: 6/9/2017 5:16:39 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Temp/Perm power affidavit on file, HAS NOT BEEN PAID FOR! Paid for on 06/01/17 SRS Meter base portion only inspection request for power. Requested for Monday the 12th. Mike Cates 528-0282. 06/09/17 SRS

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26157

Date Issued: 6/7/2017

Owner

Owner(s) Name: ALBERT & SANDRA MARSHALL
Owner(s) Street Address: 13 Carousel Terrace
Owner(s) City/St/Zip: Alligator Point, Florida 32346

Owner Phone: 850-559-0124

Permit Fee: \$165.00

Property Information

Description of Development: Sheltered Boatlift on existing dock
Location Address: 13 Carousel Terrace, Alligator Point
Lot/Block/Subdivision: Lot 11, Holiday Beach, Unit 1
Parcel Id: 01-07S-02W-1031-0000-0110

Estimated Value: 0.00

Contractor(s)

General Contractor: Ben Withers Inc
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Staff: rea

Print Date: 6/7/2017 7:27:49 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:
Inspection requested. Maddie 984-4844. 06/07/17 SRS

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26312

Date Issued: 6/9/2017

Owner

Owner(s) Name: Edwin and Elizabeth Green

Owner(s) Street Address: 905 Kenilworth Rd

Owner(s) City/St/Zip: Tallahassee, FL 32303

Owner Phone: 000-000-0000

Permit Fee: \$105.00

Property Information

Description of Development: Re roof

Location Address: 2472 Highway 98 East, Lanark, FL 32323

Lot/Block/Subdivision: Lot 3 Bl B Unit 1 Gulf Wynn Subd.

Parcel Id: 12-07S-04W-3140-000B-0003

Estimated Value: 11900.00

Contractor(s)

General Contractor: Jenkins Roofing Inc

Electrical Contractor:

Roofing Contractor:

Mechanical Contractor:

Plumbing Contractor:

Electrical Supplemental Date:

Roofing Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Staff: SRS

Print Date: 6/9/2017 2:32:16 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Inspection requested. Susan @ Jenkins 850-514-2288. Mid inspection not done. Alerted Susan and requested pictures. 06/09/17 SRS

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

New Construction Fax # 1-866-550-9755 1150 Greenwood Blvd, Lake Mary, FL 32766