# DAILY INSPECTIONS

7/12/2017

PERMIT #

NAME

JOHN SIMMONS FLORENCE POWERS

KATHY BLAKE

TYPE

SLAB

FRAMING & INSULATION

FINAL FICTRICAL

DUKE

**EMAILED** 

Щ



# Inspection Request

Permit Number: 25738

Date Issued: 7/12/2017

Owner

Owner(s) Name: SAM EADES

Owner(s) Street Address: PO BOX 1342

Owner(s) City/St/Zip: CARRABELLE FLORIDA 32322

Owner Phone: 404-401-0047

Permit Fee: \$941.84

Property Information

**Description of Development: R1 DWELLING** 

Location Address: 845 MARINERS COURT CITY OF CARRABELLE FLORIDA 32322

Lot/Block/Subdivision: LOT 11-12, MARINERS LANDING, PHASE 2

Parcel Id: 29-07S-04W-1002-0000-0120 Estimated Value: 220000.00

Contractor(s)

**General Contractor: SUBSTANTIAL STRUCTURES** 

Electrical Contractor: R. Gray & Associates, Inc.

**Roofing Contractor: Teat's Construction LLC** 

Plumbing Contractor: K & J Plumbing Inc.

Electrical Supplemental Date: 10/18/2016 Roofing Supplemental Date: 7/11/2017 Mechanical Contractor: Gunn Heating & Air Condition Mechanical Supplemental Date: 3/14/2017

Plumbing Supplemental Date: 3/30/2017

Inspection(s)

Foundation:

slab inspection requested 7/12/17 wcc

Flood Plan Rough:



Framing:

Inspection requested 3/28/17 to be done on Friday 3/31/17 wcc passed inspection 4/3/17 WCC

**Rough Plumbing:** 

Inspection requested 3/28/17 to be done on Friday 3/31/17 wcc passed inspection 4/3/17 WCC

Staff: WCC

Print Date: 7/12/2017 5:37:05 PM

Rough Electrical: Inspection requested 3/28/17 to be done on Friday 3/31/17 wcc passed inspection 4/3/17 wcc
Rough Mechanical: Inspection requested 3/28/17 to be done on Friday 3/31/17 wcc passed inspection 4/3/17 wcc
Insulation: INSPECTION REQUESTED 4/11/17 TO BE DONE ON 4/12/17 WCC Passed inspection 04/13/17 SRS
Drywall: drywall inspection requested 4/18/17 to be done on 4/19/17 wcc Passed 04/19/17 SRS
Roofing: INSPECTION REQUESTED 7/5/17 WCC passed 7/6/17
Mobile Home:
Pool Steel:

Staff: WCC

Print Date: 7/12/2017 5:37:05 PM Page **2** of **3** 

Pool Electrical:				
Pool Final:				
Misc. Final:				
Electrical Final: inspection requested 7/3/17 WE HA	AVE TEMP/PERM POWER AFFIDAVIT	WCC		
Flood Plain Final:				
Final: INSPECTION REQUESTED 7/5/17 WCC Passed 07/06/17 SRS NEEDS BOTH E.C. & TERMITE TREATMENTS? WCC Pre & Post termite rec'ved 07/11/17 SRS BUC EC rec'ved 07/12/17 SRS				
Elevation Cert: Yes	Cert of Occupancy:	Termite Cert:		

Staff: WCC

Print Date: 7/12/2017 5:37:05 PM Page **3** of **3** 





# Inspection Request

Permit Number: 26129

Date Issued: 7/12/2017

Owner

Owner(s) Name: JOHN AND SHERYL SIMMONS

Owner(s) Street Address: 5354 BEDFORDSHIRE AVENUE

Owner(s) City/St/Zip: HAMSBURG NC 28075

Owner Phone: 704-936-8676

Permit Fee: \$1035.18

Property Information

**Description of Development: R1 DWELLING** 

Location Address: 917 EAST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 3 BLOCK H UNIT 2 GULF BEACHES

Parcel Id: 29-09S-06W-7312-000N-0030 Estimated Value: 0.00

Contractor(s)

General Contractor: 1ST Choice Builders, Inc.

Electrical Contractor: Current Solutions of the Gulf Coa Electrical Supplemental Date: 5/15/2017 **Roofing Contractor: Bobby James Inc Roofing Supplemental Date: 6/12/2017** 

Mechanical Contractor: Gunn Heating & Air Condition Mechanical Supplemental Date: 6/16/2017 Plumbing Contractor: Keith McNeill Plumbing Contrac Plumbing Supplemental Date: 6/13/2017

Inspection(s)

Foundation:

Flood Plan Rough:
MEETS BASE FLOOD ELEVATION. AMK 4/27/2017

Framing:

Sheathing inspection requested. Bryce 653-7777. 06/15/17 SRS Passed 06/15/17 Inspection r equested. Bryce. 07/07/17 SRS Passed 07/11/17 SRS

Rough Plumbing:

Inspection requested. Bryce. 07/07/17 SRS Passed 07/11/17 SRS

Staff: WCC

Print Date: 7/12/2017 5:34:52 PM

Rough Electrical: Inspection requested. Bryce. 07/07/17 SRS Passed 07/11/17 SRS
Rough Mechanical: Inspection requested. Bryce. 07/07/17 SRS Passed 07/11/17 SRS
Insulation: inspection requested 7/12/17 wcc
Drywall:
Roofing:
Mobile Home:
Pool Steel:

Staff: WCC Print Date: 7/12/2017 5:34:52 PM Page **2** of **3** 

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final: NEED NOC BEFORE FINAL INSPECTION	DN	
Elevation Cert: Yes	Cert of Occupancy:	Termite Cert:

Staff: WCC

Print Date: 7/12/2017 5:34:52 PM Page **3** of **3** 





Owner Phone: 478-288-6195

**Permit Fee: \$55.00** 

**Electrical Supplemental Date:** 

**Mechanical Supplemental Date:** 

**Plumbing Supplemental Date:** 

**Roofing Supplemental Date:** 

## Inspection Request

Permit Number: 26381 Date Issued: 7/10/2017

Owner

Owner(s) Name: Florence Powers

Owner(s) Street Address: 533 Nelson Dr NW

Owner(s) City/St/Zip: Milledgeville, GA 31061

Property Information

Description of Development: Replacing existing deck boards with smaller boards & rotted handrails

Location Address: 608 Mariner Circle, Alligator Point, FL 32346 Lot/Block/Subdivision: UNIT 1 BL 2 LOT 6 SUN N SANDS

Parcel Id: 32-06S-01W-1060-0002-0060 Estimated Value: 2000.00

Contractor(s)

**General Contractor: OWNER** 

Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

**Rough Plumbing:** 

Staff: SRS

Print Date: 7/10/2017 2:39:13 PM



Pool Electrical:		
Pool Final:	ž.	
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final: Inspection requested 07/10/17. Hen	nry Powers. 478-288-6195. SRS	
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Staff: SRS

Print Date: 7/10/2017 2:39:13 PM Page **3** of **3** 

# Inspection Request

Permit Number: 26423 Date Issued: 7/11/2017

### Owner

Owner(s) Name: Kathy Blake

Owner(s) Street Address: 113 Tobacco Sink Rd Owner(s) City/St/Zip: Crawfordville, FL 32327

**Property Information** 

**Description of Development: Re roof** 

Location Address: 192 River Road, Carrabelle, FL 32322

Lot/Block/Subdivision: Lot 6 BI C

Parcel Id: 24-07S-05W-0190-000C-0060

Estimated Value: 7500.00

Owner Phone: 850-766-4357

**Permit Fee: \$85.00** 

### Contractor(s)

General Contractor: COMMERCIAL ROOFING CO LLC DBA Logan Roofing

Electrical Contractor:

Roofing Contractor: Mechanical Contractor:

**Plumbing Contractor:** 

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:

Mechanical Supplemental Date: Plumbing Supplemental Date:

### Inspection(s)

Foundation:

PASSED

JUL 1 Z 2017

GARRY MILLENDER
BUILDING OFFICIAL

Flood Plan Rough:

Framing:

**Rough Plumbing:** 

Staff: SRS

Print Date: 7/11/2017 5:29:00 PM

PowerUne Building Permit Software

Owner Phone: 000-000-0000

**Permit Fee: \$50.00** 

Estimated Value: 0.00



# Inspection Request

Permit Number: 26442 Date Issued: 7/12/2017

Owner

Owner(s) Name: Jack and Linda Klink
Owner(s) Street Address: PO Box 377

Owner(s) City/St/Zip: Eastpoint, FL 32328

**Property Information** 

**Description of Development: Electrical upgrade** 

Location Address: 370 Barber Drive, Eastpoint, FL 32328

Lot/Block/Subdivision: Metes and Bounds Parcel Id: 31-08S-06W-0000-1311-0000

Contractor(s)

**General Contractor: Cates Electrical Services Inc.** 

Electrical Contractor: Roofing Contractor: Mechanical Contractor: Plumbing Contractor:

Inspection(s)

Foundation:

Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date: Plumbing Supplemental Date:

Flood Plan Rough:

Framing:

PASSED

JUL 1 Z 2017

GARRY MILLENDER
BUILDING OFFICIAL

**Rough Plumbing:** 

Staff: SRS

Print Date: 7/12/2017 1:46:46 PM

Pool Electrical:				
Pool Final:				
Misc. Final:				
Electrical Final:				
Flood Plain Final:				
Final: Inspection requested. Scott. 07/12/17				
Elevation Cert: No	Cert of Occupancy:	Termite Cert:		

Staff: SRS Print Date: 7/12/2017 1:46:46 PM Page **3** of **3**