

DAILY INSPECTIONS

8/21/2017

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
26406	STEVEN JOHN	ROUGH ELECTRICAL	P			
26255	CHARLES ASKEW	FRAMING	P			
26144	DENISE THOMAS	FRAMING ROUGH ENDS	P			



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26406

Date Issued: 8/18/2017

Owner

Owner(s) Name: Steven and Daphne St. John

Owner Phone: 727-207-0566

Owner(s) Street Address: 8720 Betty Street

Owner(s) City/St/Zip: Port Rickey, FL 34668

Permit Fee: \$70.00

Property Information

Description of Development: Interior renovations/fire damage repair

Location Address: 1760 East Gulf Beach Drive, # A-3, St. George Island, FL 32328

Lot/Block/Subdivision: THREE HUNDRED OCEAN MILE PHASE 1 BLDING A LOT 3

Parcel Id: 29-09S-06W-7341-000A-0030

Estimated Value: 4476.76

Contractor(s)

General Contractor: Paul Davis Restoration of Tallahassee

Electrical Contractor: Potts Electric LLC

Electrical Supplemental Date: 7/19/2017

Roofing Contractor:

Roofing Supplemental Date:

Mechanical Contractor:

Mechanical Supplemental Date:

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

Staff: SRS

Print Date: 8/18/2017 3:36:45 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

Permit Number: 26255

Date Issued: 8/17/2017

Owner

Owner(s) Name: CHARLES ASKEW

Owner Phone: 678-588-1502

Owner(s) Street Address: 399 STONEMILL WALK

Owner(s) City/St/Zip: GRIFFIN GEORGIA 30224

Permit Fee: \$1157.05

Property Information

Description of Development: R1 DWELLING

Location Address: 1056 EAST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 8 BLOCK 3 SGI GULF BEACHES UNIT 2

Parcel Id: 29-09S-06W-7312-000J-0080

Estimated Value: 0.00

Contractor(s)

General Contractor: Wallace & Sons Construction, Inc.

Electrical Contractor:

Electrical Supplemental Date:

Roofing Contractor:

Roofing Supplemental Date:

Mechanical Contractor:

Mechanical Supplemental Date:

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:



Flood Plan Rough:

Framing:

Nailing Inspection requested. Bobby 447-2025. Need BUC . Bobby will have Roddenbary send i
t. 08/17/17 SRS

Rough Plumbing:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26144

Date Issued: 8/17/2017

Owner

Owner(s) Name: Denise and Jerald Thomas

Owner(s) Street Address: 131 Herndon Road

Owner(s) City/St/Zip: Carrabelle, FL 32322

Owner Phone: 218-252-0887

Permit Fee: \$679.37

Property Information

Description of Development: R-1 Dwelling

Location Address: 131 Herndon Road, Carrabelle, FL 32322

Lot/Block/Subdivision: Metes and bounds

Parcel Id: 04-08S-05W-0000-0040-0110

Estimated Value: 0.00

Contractor(s)

General Contractor: America's Home Place Inc

Electrical Contractor: Turner Electrical Services, Inc.

Roofing Contractor:

Mechanical Contractor: Gunn Heating & Air Condition

Plumbing Contractor: Keith McNeill Plumbing Contrac

Electrical Supplemental Date: 8/17/2017

Roofing Supplemental Date:

Mechanical Supplemental Date: 8/9/2017

Plumbing Supplemental Date: 7/5/2017

Inspection(s)

Foundation:

Sanders Concrete needs to register before inspection. 03/16/17 SRS Sanders Concrete Registration complete 04/27/17 SRS Footers Inspection Requested Jim R 864-237-7150 04/27/17 SRS PASSED INSPECTION 5/2/17 WCC slab inspection requested 7/14/17 late afternoon Jim 864-237-7150 wcc Passed 07/17/17 SRS

Flood Plan Rough:

Framing:

Inspection requested. Jason Pervis. 08/17/17 SRS



Rough Plumbing:

Sub Slab plumbing inspection requested. Jim 864-237-7150. 06/27/17 SRS PASSED 6/29/17 NOTIFIED CONTRACTOR THAT PLUMBER NEEDS PERMIT. WCC Inspection requested. Jason Pervis. 08/17/17

Staff: SRS

Print Date: 8/17/2017 7:19:06 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert: