

DAILY INSPECTIONS

9/13/2017

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
26120	CAITLIN BARNES	DRYWALL	P	P		
26158	RICK SLATER	FINAL ELECTRICAL	P		DUKE	
26305	MICHAEL BABYAK	ROUGH MECHANICAL	P			



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26120

Date Issued: 9/13/2017

Owner

Owner(s) Name: CAITLIN BARNES
Owner(s) Street Address: 146 AVENUE B
Owner(s) City/St/Zip: APALACHICOLA FLORIDA 32320

Owner Phone: 850-653-6708

Permit Fee: \$601.46

Property Information

Description of Development: R1 DWELLING
Location Address: 71 SQUIRE ROAD APALACHICOLA FLORIDA 32320
Lot/Block/Subdivision: LOT 31 SOUTHLANDS
Parcel Id: 10-09S-08W-0380-0000-0310

Estimated Value: 0.00

Contractor(s)


General Contractor: America's Home Place Inc
Electrical Contractor: Turner Electrical Services, Inc. **Electrical Supplemental Date:** 3/10/2017
Roofing Contractor: **Roofing Supplemental Date:**
Mechanical Contractor: Gunn Heating & Air Condition **Mechanical Supplemental Date:** 8/21/2017
Plumbing Contractor: Keith McNeill Plumbing Contrac **Plumbing Supplemental Date:** 7/19/2017

Inspection(s)

Foundation:

Footers Inspection Requested Jim R 864-237-7150 04/27/17 SRS Passed 04/28/17 SRS PASSED IN SPECTION 7/20/17 WCC Slab inspection requested for July 26th afternoon, Jim R 864-237-7150. 07/25/17 SRS Passed 07/27/17 SRS

Flood Plan Rough:



Framing:

PLEASE CHECK AND MAKE SURE THAT ALL BOLTS IN FOUNDATION IS SECURELY BOLTED DOWN WITHIN THE FRAMING. ALSO CHECK TO SEE IF THERE ARE ANY BOLTS TO SECURE FRAMING TO SLAB IN THE SURROUNDING KITCHEN AREA. FRAMING INSPECTION REQUESTED 8/28/17 WCC Passed 08/29/17 SRS

Rough Plumbing:

inspection requested 7/19/17 to be done on 7/20/17 wcc PASSED INSPECTION 7/20/17 WCC

Staff: WCC

Print Date: 9/13/2017 2:32:42 PM

Page 1 of 3

Rough Electrical:

INSPECTION REQUESTED 8/28/17 WCC Passed 08/29/17 SRS

Rough Mechanical:

INSPECTION REQUESTED 8/28/17 WCC Passed 08/29/17 SRS

Insulation:

inspection requested 9/7/17 wcc PASSED INSPECTION 9/7/17 WCC

Drywall:

SCREW INSPECTION REQUESTED 9/13/17 WCC

Roofing:

Mobile Home:

Pool Steel:

Staff: WCC

Print Date: 9/13/2017 2:32:42 PM

Page 2 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

Powertline
Building Permit
Software

Inspection Request

✓
Release not
sent.
Need
Affidavit
& fee.

Permit Number: 26158

Date Issued: 9/7/2017

Owner

Owner(s) Name: Rick and Cindi Slater
Owner(s) Street Address: 706C Howard Street
Owner(s) City/St/Zip: Carrabelle, FL 32322

Owner Phone: 319-329-2874

Permit Fee: \$1132.44

Property Information

Description of Development: R-1 Dwelling
Location Address: 1368 Chip Morrison Drive, Alligator Point, FL
Lot/Block/Subdivision: Lot 7 Bl T Denn Point Unit 6
Parcel Id: 06-07S-01W-1046-000T-0070

Estimated Value: 0.00

Contractor(s)

General Contractor: Gaby Construction Inc
Electrical Contractor: OWNER
Roofing Contractor: Bobby James Inc
Mechanical Contractor: Central Heating Consultants Inc
Plumbing Contractor: GULFSIDE PLUMBING, INC

Electrical Supplemental Date: 3/28/2017
Roofing Supplemental Date: 4/11/2017
Mechanical Supplemental Date: 6/28/2017
Plumbing Supplemental Date: 6/6/2017

Inspection(s)

Foundation:

Flood Plan Rough:

BUC ELEVATION CERTIFICATE MEETS BASE FLOOD ELEVATION. AMK 4/17/2017



Framing:

sheathing inspection requested 6/6/17 wcc framing inspection requested 8/1/17 wcc Passed 08/01/17 SRS

Rough Plumbing:

inspection requested 8/1/17 wcc Passed 08/01/17 SRS

Staff: SRS

Print Date: 9/7/2017 7:53:49 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Temp Perm Power inspection requested. Cindy. 319-329-2874. Need Temp Perm Affidavit and fee. Called Kevin Gaby to send it. 09/07/17 SRS

Flood Plain Final:

Final:

Elevation Cert: Yes

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permits
Software



Inspection Request

Permit Number: 26305

Date Issued: 9/13/2017

Owner

Owner(s) Name: MICHAEL AND ELVA BABYAK
Owner(s) Street Address: 10210 HOLNAD ROD
Owner(s) City/St/Zip: RIVERVIEW FL 33578

Owner Phone: 813-401-7021

Permit Fee: \$785.45

Property Information

Description of Development: R-1 DWELLING
Location Address: 3434 FIREFLY CIRCLE SUMMER CAMP
Lot/Block/Subdivision: LOT 140 SUMMER CAMP
Parcel Id: 35-06S-03W-100B-0000-1400

Estimated Value: 0.00

Contractor(s)

General Contractor: PITMAN'S CUSTOM CONSTRUCTION LLC

Electrical Contractor:

Electrical Supplemental Date:

Roofing Contractor: Bobby James Inc

Roofing Supplemental Date: 8/16/2017

Mechanical Contractor: WEC Heating and AC Inc

Mechanical Supplemental Date: 9/1/2017

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Footer inspection requested. Page Pitman 933-7317. 06/15/17 SRS Passed 06/22/17 SRS

Flood Plan Rough:



Framing:

SHEATHING INSPECTION REQUESTED 8/23/17 WCC PAIGE: 850-933-7317 Passed 08/24/17 SRS

Rough Plumbing:

Staff: AMK

Print Date: 9/13/2017 5:21:34 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert: