# DAILY INSPECTIONS 8/29/2017

NAME	RICK SLATER	DENISE THOMAS	<b>ELISABETH NOEL</b>	<b>AARON GUYER</b>	<b>CAITLIN BARNES</b>
PERMIT #	26158	26144	26492	26101	26120

DRYWALL		<b>L</b>	FRAMING.
	4S	EL	

7D.	
	ı

籄

EMAILED

щ

مام م

DUKE

DRYWALL

۵.	<b>a</b>
ROUGH PLUM. ELEC. MECH	ROUGH PLUM.ELEC.MECH



### Inspection Request

Permit Number: 26158

Date Issued: 8/25/2017

Owner Phone: 319-329-2874

Owner

Owner(s) Name: Rick and Cindi Slater

Owner(s) Street Address: 706C Howard Street

Owner(s) City/St/Zip: Carrabelle, FL 32322

**Property Information** 

Description of Development: R-1 Dwelling

Location Address: 1368 Chip Morrison Drive, Alligator Point, FL

Lot/Block/Subdivision: Lot 7 Bl T Denn Point Unit 6

Parcel Id: 06-07S-01W-1046-000T-0070

Estimated Value: 0.00

Permit Fee: \$1132.44

Contractor(s)

**General Contractor: Gaby Construction Inc** 

**Electrical Contractor: OWNER** 

Roofing Contractor: Bobby James Inc

Plumbing Contractor: GULFSIDE PLUMBING, INC

Electrical Supplemental Date: 3/28/2017 Roofing Supplemental Date: 4/11/2017

Mechanical Contractor: Central Heating Consultants In Mechanical Supplemental Date: 6/28/2017

Plumbing Supplemental Date: 6/6/2017

Inspection(s)

Foundation:

Flood Plan Rough:
BUC ELEVATION CERTIFICATE MEETS BASE FLOOD ELEVATION. AMK 4/17/20179 ARRY MILLENDER

Framing:

sheathing inspection requested 6/617 wcc framing inspection requested 8/1/17 wcc Passed 08/01/17 SRS

**Rough Plumbing:** 

inspection requested  $8/1/17~{\rm wcc}~{\rm Passed}~08/01/17~{\rm SRS}$ 

Staff: SRS

Print Date: 8/25/2017 7:08:49 PM

Rough Electrical: Temporary Power Pole inspection requested $03/27/17$ SRS passed inspection $3/29/17$ wcc inspection requested $8/1/17$ wcc Passed $08/01/17$ SRS
Rough Mechanical: inspection requested 8/1/17 wcc Passed 08/01/17 SRS
Insulation: Inspection requested. 597-3853. 08/18/17 SRS Passed 08/22/17 SRS
Drywali: SCREW/ DRYWALL INSPECTION REQUESTED 8/25/17 WCC KEVIN GABY 528-3074 WCC
Roofing: inspection requested 6/6/17 wcc passed inspection 6/7/17 wcc
Mobile Home:
Pool Steel:

Staff: SRS Print Date: 8/25/2017 7:08:49 PM Page **2** of **3** 

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final:		
Elevation Cert: Yes	Cert of Occupancy:	Termite Cert:

Staff: SRS Print Date: 8/25/2017 7:08:49 PM Page **3** of **3** 





### Inspection Request

Permit Number: 26144

Date Issued: 8/25/2017

Owner Phone: 218-252-0887

Owner

Owner(s) Name: Denise and Jerald Thomas Owner(s) Street Address: 131 Herndon Road

Owner(s) City/St/Zip: Carrabelle, FL 32322

Property Information

Description of Development: R-1 Dwelling

Location Address: 131 Herndon Road, Carrabelle, FL 32322

Lot/Block/Subdivision: Metes and bounds Parcel Id: 04-08S-05W-0000-0040-0110

Estimated Value: 0.00

**Permit Fee: \$679.37** 

Contractor(s)

**General Contractor: America's Home Place Inc** 

**Electrical Contractor: Turner Electrical Services, Inc.** 

Electrical Supplemental Date: 8/17/2017 **Roofing Supplemental Date:** 

**Roofing Contractor:** 

Mechanical Contractor: Gunn Heating & Air Condition Mechanical Supplemental Date: 8/9/2017Plumbing Contractor: Keith McNeill Plumbing Contrac Plumbing Supplemental Date: 7/5/2017

Inspection(s)

Foundation:

Sanders Concrete needs to register before inspection. 03/16/17 SRS Sanders Concrete Regist ration complete 04/27/17 SRS Footers Inspection Requested Jim R 864-237-7150 04/27/17 SRS PASSED INSPECTION 5/2/17 WCC slab inspection requested 7/14/17 late afternoon Jim 864-23 7-7150 wcc Passed 07/17/17 SRS

Flood Plan Rough:

Framing:

Inspection requested. Jason Pervis. 08/17/17 Passed 08/21/17 SRS



**Rough Plumbing:** 

Sub Slab plumbing inspection requested. Jim 864-237-7150. 06/27/17 SRS PASSED 6/29/17 NOTI FIED CONTRACTOR THAT PLUMBER NEEDS PERMIT. WCC Inspection requested. Jason Pervis. 08/17/

Print Date: 8/25/2017 7:19:45 PM

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final:		
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Staff: SRS Print Date: 8/25/2017 7:19:45 PM Page **3** of **3** 



Phone (850) 653-9783 Fax (850) 653-9799

# Inspection Request

mspection	Mequest
Owner Owner(s) Name: Elisabeth Noel Owner(s) Street Address: 1052 Pebble Beach Dr Owner(s) City/St/Zip: Dakota Dunes, SD 57049	Date Issued: 8/1/201  Aug 29  Owner Phone: 000-000-0000  Permit Fee: \$50.00
Property Information  Description of Development: Meter base change out Location Address: 1148 West Gorrie Dr, St. George Isla Lot/Block/Subdivision: Lot 7 Bl E Unit 3 Parcel Id: 29-09S-09W-7313-000E-0070  Contractor(s)	nd Estimated Value: 0.00
General Contractor: Cates Electrical Services Inc Electrical Contractor: Roofing Contractor: Mechanical Contractor: Plumbing Contractor: Inspection(s) Foundation:	Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date: Plumbing Supplemental Date:
Flood Plan Rough:	
Framing:	THE REST TO SEE

**Rough Plumbing:** 

Staff: SRS

Print Date: 8/1/2017 8:17:22 PM

Rough Electrical:			
Rough Mechanical:			
1000			
Insulation:			
Drywall:			
D Gua			
Roofing:			
Mobile Home:			
Pool Steel:	8		

Staff: SRS Print Date: 8/1/2017~8:17:22~PM Page 2 of 3

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final: Inspection requested for TUESDAY A	AUGUST 29 . Mike 528-0282. 07/26/1	7 SRS
Flood Plain Final:		
Final:		
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Staff: SRS

Print Date: 8/1/2017 8:17:22 PM

Page 3 of 3



Building Permit

# Inspection Request

Permit Number: 26101

Date Issued: 8/28/2017

Owner Phone: 850-984-5878

Owner

Owner(s) Name: AARON AND HIEN GUYER Owner(s) Street Address: 193 Rosehill Drive West

Owner(s) City/St/Zip: Tallahassee, Florida 32312

Property Information

Description of Development: R-1 DWELLING

Location Address: 152 Marshmellow Lane, Summer Camp Lot/Block/Subdivision: Lot 486 Summer Camp East

Parcel Id: 35-06S-03W-1000-0000-0486

Estimated Value: 0.00

Permit Fee: \$1035.10

Contractor(s)

General Contractor: SALTY DOG CONSTRUCTION

**Electrical Contractor:** 

Roofing Contractor: Streamline Roofing & Constructio Roofing Supplemental Date: 6/15/2017

**Mechanical Contractor:** 

**Plumbing Contractor:** 

**Electrical Supplemental Date:** 

**Mechanical Supplemental Date: Plumbing Supplemental Date:** 

Inspection(s)

Foundation:

Flood Plan Rough:

BUC EC MEETS BASE FLOOD ELEVATION. AMK 4/5/2017

Framing:

inspection requested 8/28/17 wcc

Rough Plumbing:

inspection requested 8/28/17 wcc

Print Date: 8/28/2017 6:35:31 PM



Rough Electrical: inspection requested 8/28/17 wcc
Rough Mechanical: inspection requested 8/28/17 wcc
Insulation:
Drywall:
Roofing:
Mobile Home:
Pool Steel:

Staff: rea Print Date: 8/28/2017 6:35:31 PM Page **2** of **3** 

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final:		
Elevation Cert: Yes	Cert of Occupancy:	Termite Cert:

Staff: rea Print Date: 8/28/2017 6:35:31 PM Page **3** of **3** 



Building Permit

# Inspection Request

Permit Number: 26120

Date Issued: 8/28/2017

Owner

Owner(s) Name: CAITLIN BARNES

Owner(s) Street Address: 146 AVENUE B

Owner(s) City/St/Zip: APALACHICOLA FLORIDA 32320

Owner Phone: 850-653-6708

Permit Fee: \$601.46

Property Information

Description of Development: R1 DWELLING

Location Address: 71 SQUIRE ROAD APALACHICOLA FLORIDA 32320

Lot/Block/Subdivision: LOT 31 SOUTHLANDS

Parcel Id: 10-09\$-08W-0380-0000-0310

Estimated Value: 0.00

Contractor(s)

**General Contractor: America's Home Place Inc** 

**Electrical Contractor: Turner Electrical Services, Inc.** 

Electrical Supplemental Date: 3/10/2017

**Roofing Contractor:** 

**Roofing Supplemental Date:** 

Mechanical Contractor: Gunn Heating & Air Condition Mechanical Supplemental Date: 8/21/2017Plumbing Contractor: Keith McNeill Plumbing Contrac Plumbing Supplemental Date: 7/19/2017

Inspection(s)

Footers Inspection Requested Jim R 864-237-7150 04/27/17 SRS Passed 04/28/17 SRS PASSED IN SPECTION 7/20/17 WCC Slab inspection requested for July 26th afternoon. Jim R 864-237-71 50. 07/25/17 SRS Passed 07/27/17 SRS

Flood Plan Rough:

16 7 y 2n

PLEASE CHECK AND MAKE SURE THAT ALL BOLTS IN FOUNDATION IS SECURELY BOLTED DOWN WITHIN THE FRAMING. ALSO CHECK TO SEE IF THERE ARE ANY BOLTS TO SECURE FRAMING TO SLAB IN THE SURROU NDING KITCHEN AREA. FRAMING INSPECTION REQUESTED 8/28/17 WCC

Rough Plumbing:

inspection requested 7/19/17 to be done on 7/20/17 wcc PASSED INSPECTION 7/20/17 WCC

Staff: WCC Print Date: 8/28/2017 3:21:53 PM Page 1 of 3

Rough Electrical: INSPECTION REQUESTED 8/28/17 WCC
Rough Mechanical: INSPECTION REQUESTED 8/28/17 WCC
Insulation:
Drywall:
Roofing:
Mobile Home:
Pool Steel:

Staff: WCC

Print Date: 8/28/2017 3:21:53 PM

Page 2 of 3

# FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, Florida 32320 Fax: 850-653-9799 Phone: 850-653-9783

Duke Energy - People, Performance, Excellence

grade 26492  grade 1000000000000000000000000000000000000	grade 26492  grade 26492  Indicase a meter is normally set within 3 working days weath	Inspecting Authority/Ph # 850-653-9783	T	Time & Date: 11:15 08/29/17	Name of Person F	Name of Person Faxing: Sharon Stone
W Gorrie Dr. Electrical Upgrade 20492 Seorge Island	George Island George Island T. H. Hing work is complete and an application has been placed a meter is normally set within 3 working days weather and work load	Address:	Reason for Inspection:	Permit #	Notes:	SRS
	TE-11 Histor work is complete and an application has been placed a meter is normally set within 3 working days weather and work load	1148 W Gorrie Dr. St. George Island	Electrical Upgrade	76497		
	15.31 11.50 work is commlete and an application has been placed a meter is normally set within 3 working days weather and work load					
	15.11 1:22 unoub is commilere and an application has been placed a meter is normally set within 3 working days weather and work load					
	15.11 11.00 Work is complete and an application has been placed a meter is normally set within 3 working days weather and work load					
	15.21 line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load					
	15.11 line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load					
	Treating the standard and an application has been placed a meter is normally set within 3 working days weather and work load					
	Tree work is complete and an application has been placed a meter is normally set within 3 working days weather and work load					
	TE 211 line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load					
	15.01 1:20 Working days weather and work load					
	TE all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load					

Duke Energy's New Construction Department

PRIVATE Inspection Line (Bldg Dept./Municipalities only) 1-800-749-1677

New Construction Fax # 1-866-550-9755 1150 Greenwood Blvd, Lake Mary, FL 32766 Customers may reach Duke Energy at 1-800-700-8744.

### **Sharon Stone**

From:

Sharon Stone <sharons@franklincountyflorida.com>

Sent:

Tuesday, August 29, 2017 11:24 AM

To:

'floridamunicipalities@duke-energy.com'

Cc:

'electric@fairpoint.net'

Subject:

Release

Attachments:

08-29-17.doc

### Thanks!

Sharon Stone
Licensing & Permitting Specialist
34 Forbes Street, Suite 1
Apalachicola, FL 32320
850-653-9783, Ext. 180
850-653-9799 Fax
sharons@franklincountyflorida.com

PLEASE ALLOW FROM 7-10 BUSINESS DAYS TO COMPLETE ANY PERMITTING REQUESTS RECEIVED BY EMAIL. MANAGEMENT.

E-Mail addresses are public records under Florida Law and are not exempt from Public Records requirements. If you do not want your email address to be subject to being released pursuant to a public records request do not send electronic mail to this entity. Instead, contact this office by telephone or in writing, via the United States Postal Service.