

DAILY INSPECTIONS

10/11/2017

| <u>PERMIT #</u> | <u>NAME</u> | <u>TYPE</u> | <u>P</u> | <u>F</u> | <u>EMAILED</u> | <u>FEE</u> |
|-----------------|------------------|------------------|----------|----------|----------------|------------|
| 25636 | WILLIAM MURSKI | ROOFING & CO | P | | | |
| 25904 | TERRY PAVLOCK | FINAL CO | P | | | |
| 26220 | STEVE MOORE | FINAL | P | | | |
| 26353 | FLWA HOLDINGS | DRYWALL | P | | | |
| 26380 | JOHNATHAN VARNER | INSULATION | P | | | |
| 26504 | LEE PALMER | FINAL ROOFING | P | | | |
| 26638 | GALE BOUINGTON | FINAL ELECTRICAL | P | | DUKE | |
| 26645 | JIMMY SAPP | FINAL ELECTRICAL | P | | DUKE | |



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 25636

Date Issued: 10/9/2017

Owner

Owner(s) Name: WILLIAM & DIANA MUROSKI
Owner(s) Street Address: 2675 CANOE CREEK ROAD
Owner(s) City/St/Zip: ST. CLOUD FLORIDA 34772

Owner Phone: 000-000-0000

Permit Fee: \$1626.13

Property Information

Description of Development: R-1 DWELLING
Location Address: 1559 ALLIGATOR DRIVE ALLIGATOR POINT FLORIDA 32346
Lot/Block/Subdivision: LOT 5
Parcel Id: 03-07S-02W-1010-0000-0050

Estimated Value: 433966.50

Contractor(s)

General Contractor: Gaby Construction Inc
Electrical Contractor: Anytime Electric, Inc. Electrical Supplemental Date: 9/7/2016
Roofing Contractor: BOB McKEITHEN AND SONS INC Roofing Supplemental Date: 1/19/2017
Mechanical Contractor: Countywide Heating & Air Inc Mechanical Supplemental Date: 1/19/2017
Plumbing Contractor: Five Star Plumbing Big Bend Inc Plumbing Supplemental Date: 2/28/2017

Inspection(s)

Foundation:

Flood Plan Rough:

MEETS BASE FLOOD ELEVATION. AMK 9/27/2016

Framing:

PARTIAL NAILING INSPECTION REQUESTED 11/16/2016 re



Rough Plumbing:

Inspection requested 03/14/17 SRS PASSED 03/15/17 SRS

Staff: WCC

Print Date: 10/9/2017 7:36:21 PM

Page 1 of 3

Rough Electrical:

Inspection requested 03/14/17 SRS PASSED 03/15/17 SRS

Rough Mechanical:

Need signed Sup permit. Emailed 01/19/17 & 01/24/17 SRS Rec'ed 01/30/17 SRS Inspection requested 03/14/17. SRS PASSED 03/15/17 SRS

Insulation:

Inspection requested. Kevin Gaby 528-3074. 03/28/17 SRS PASSED INSPECTION 3/30/17 WCC

Drywall:

Sheetrock screw inspection requested 4/3/17 wcc PASSED INSPECTION 4/4/17 WCC

Roofing:

FINAL INSPECTION REQUESTED 10/9/17 WCC

Mobile Home:

Pool Steel:

Staff: WCC

Print Date: 10/9/2017 7:36:21 PM

Page 2 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Temp Perm Power Aff and payment rec'ed. In file. 07/14/17 SRS. Inspection requested 07/18/17. Adam Smith 363-1759. SRS PASSED INSPECTION 7/20/17 WCC RELEASED 7/21/17 WCC

Flood Plain Final:

Final:

FINAL CO INSPECTION REQUESTED 10/9/17 WCC *NEEDS FINAL E.C. PRE & POST TERMITE AND FINAL SEPTIC******

Elevation Cert: Yes

Cert of Occupancy:

Termite Cert:

Staff: WCC

Print Date: 10/9/2017 7:36:21 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

Permit Number: 25904

Date Issued: 10/9/2017

Owner

Owner(s) Name: TERRY SHEILA PAVLOCK

Owner Phone: 850-385-5208

Owner(s) Street Address: 650 Sundance Trail

Owner(s) City/St/Zip: Wilmauma. Florida 33598

Permit Fee: \$867.77

Property Information

Description of Development: R-1 DWELLING

Location Address: 1356 CHIP MORRISON DR ALLIGATOR POINT FLORIDA 32346

Lot/Block/Subdivision: Lot 4, Block u, Peninsular Point

Parcel Id: 06-07S-01W-1046-000U-0040

Estimated Value: 0.00

Contractor(s)

General Contractor: Gaby Construction Inc

Electrical Contractor: Anytime Electric, Inc.

Electrical Supplemental Date: 8/7/2017

Roofing Contractor: BOB McKEITHEN AND SONS INC

Roofing Supplemental Date: 3/28/2017

Mechanical Contractor: Countywide Heating & Air Inc

Mechanical Supplemental Date: 2/23/2017

Plumbing Contractor: Five Star Plumbing Big Bend Inc

Plumbing Supplemental Date: 5/17/2017

Inspection(s)

Foundation:

INSPECTION HAS NOT BEEN REQUESTED YET 2/10/17 WCC PASSED 2/13/17 WCC

Flood Plan Rough:

Framing:

NAILING/SHEATHING INSPECTION REQUESTED 2/10/2017 WCC PASSED 2/13/17 WCC Inspection requested. Kevin Gaby. 05/17/17 SRS PASSED 5/18/17 WCC

Rough Plumbing:

Inspection requested. Kevin Gaby. 05/17/17 SRS PASSED 5/18/17 WCC

Staff: rea

Print Date: 10/9/2017 7:34:01 PM

Page 1 of 3



Rough Electrical:

Inspection requested. Kevin Gaby. 05/17/17 SRS PASSED 5/18/17 WCC

Rough Mechanical:

Inspection requested. Kevin Gaby. 05/17/17 SRS PASSED 5/18/17 WCC

Insulation:

INSPECTION REQUESTED 5/23/17 WCC Passed 05/25/17 SRS

Drywall:

SHEETROCK/SCREW INSPECTION REQUESTED 5/31/17 WCC Passed 06/01/17 SRS

Roofing:

final roofing inspection requested 4/21/17 wcc Passed 04/21/17 SRS

Mobile Home:

Pool Steel:

Staff: rea

Print Date: 10/9/2017 7:34:01 PM

Page 2 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Inspection requested for Monday the 7th. 421-3012. 08/07/17 SRS Passed 08/09/17 SRS Need T
emp Perm Power Aff and fee before releasing power. Power released 09/05/17 SRS

Flood Plain Final:

Final:

**FINAL CO INSPECTION REQUESTED 10/9/17 WCC FINAL E.C. PRE TERMITE & FINAL SEPTIC NEEDED
BEFORE CO**

Elevation Cert: Yes

Cert of Occupancy:

Termite Cert:

Staff: rea

Print Date: 10/9/2017 7:34:01 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26220

Date Issued: 10/11/2017

Owner

Owner(s) Name: STEVE MOORE
Owner(s) Street Address: 1920 CORAL REEF ROAD
Owner(s) City/St/Zip: ST GEORGE ISLAND FLORIDA 32328

Owner Phone: 850-510-2746

Permit Fee: \$185.00

Property Information

Description of Development: PILING REPAIR (19)
Location Address: 1920 CORAL REEF ROAD ST GEORGE ISLAND FLORIDA 32328
Lot/Block/Subdivision: LOT 2 TREASURE BEACH VILLAGE
Parcel Id: 29-09S-06W-7333-0000-0020

Estimated Value: 27400.00

Contractor(s)

General Contractor: BELL FOUNDATION COMPANY LLC

Electrical Contractor:

Electrical Supplemental Date:

Roofing Contractor:

Roofing Supplemental Date:

Mechanical Contractor:

Mechanical Supplemental Date:

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Inspection requested. Jeff 850-510-2746. 10/11/17 SRS

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26353

Date Issued: 10/11/2017

Owner

Owner(s) Name: FLWA HOLDINGS LLC
Owner(s) Street Address: 152 SAWYER LANE
Owner(s) City/St/Zip: APALACHICOLA FLORIDA 32320

Owner Phone: 8506536332

Permit Fee: \$533.08

Property Information

Description of Development: R1 DWELLING
Location Address: 300 BLUE HERON DRIVE EASTPOINT FLORIDA 32328
Lot/Block/Subdivision: LOT 29 MAGNOLIA RIDGE
Parcel Id: 30-08S-06W-1011-0000-0290

Estimated Value: 0.00

Contractor(s)

General Contractor: Ivey McClain Construction, LLC
Electrical Contractor: Tony Poloronis and Sons Inc
Roofing Contractor: FISHER ROOFING LLC
Mechanical Contractor:
Plumbing Contractor: OWNER

Electrical Supplemental Date: 6/5/2017
Roofing Supplemental Date: 9/13/2017
Mechanical Supplemental Date:
Plumbing Supplemental Date: 6/5/2017

Inspection(s)

Foundation:

INSPECTION REQUESTED FOR TODAY 6/26/17 AFTERNOON PLEASE. JOHNATHAN 850-653-6332 WCC Passed 06/27/17 SRS 2nd foundation inspection requested. Johnathan 653-6332 07/05/17 SRS passed 7/6/17 wcc

Flood Plan Rough:



Framing:

Nail pattern inspection requested. Jonathan 653-6332. 08/17/17 SRS Passed 08/22/17 SRS NAIL PATTERN FOR WINDOWS INSPECTION REQUESTED ON 9/6/2017. JONATHAN-CREAMER: 850-653-6332 PASSED 9/7/17 WCC 2nd Inspection requested. Johnathan 653-6332. 09/22/17 SRS Passed 09/25/17 SRS

Rough Plumbing:

Inspection requested. Johnathan 653-6332. 09/22/17 SRS Passed 09/25/17 SRS

Staff: WCC

Print Date: 10/11/2017 2:54:21 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

Permit Number: 26380

Date Issued: 10/10/2017

Owner

Owner(s) Name: Johnathan and Belinda Varner

Owner Phone: 000-000-0000

Owner(s) Street Address: 755 CC Land Rd

Owner(s) City/St/Zip: Eastpoint, FL 32328

Permit Fee: \$796.13

Property Information

Description of Development: R-1 Dwelling

Location Address: 18 Tomahawk Circle, Eastpoint, FL 32328

Lot/Block/Subdivision: Lot 22 Indian Mound Shores

Parcel Id: 28-08S-06W-6600-0000-0220

Estimated Value: 187716.00

Contractor(s)

General Contractor: Builders By the Sea Inc.

Electrical Contractor: Cates Electrical Services Inc

Electrical Supplemental Date: 9/7/2017

Roofing Contractor: Bobby James Inc

Roofing Supplemental Date: 8/16/2017

Mechanical Contractor: A1 Air Conditioning of North F

Mechanical Supplemental Date: 9/13/2017

Plumbing Contractor: Varner Plumbing Inc

Plumbing Supplemental Date: 7/19/2017

Inspection(s)

Foundation:

Inspection requested. Belinda 323-0149. 07/25/17 SRS Passed 08/01/17 SRS



Flood Plan Rough:

Framing:

INSPECTION REQUESTED 9/20/17 WCC Passed 09/22/17 SRS

Rough Plumbing:

rough in ground plumbing inspection requested on 7/24/2017 Gary Bartlett: 850-425-8620 Passed 07/25/17 SRS

Staff: SRS

Print Date: 10/10/2017 6:35:01 PM

Page 1 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

Staff: SRS

Print Date: 10/10/2017 6:35:01 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26504

Date Issued: 10/9/2017

Owner

Owner(s) Name: Lee Palmer

Owner Phone: 850-349-9446

Owner(s) Street Address: PO Box 219

Owner(s) City/St/Zip: Panacea, FL

Permit Fee: \$115.00

Property Information

Description of Development: Roof over

Location Address: 203 Harbor Circle, Alligator Point

Lot/Block/Subdivision: Metes and bounds

Parcel Id: 06-07S-01W-0000-0051-0000

Estimated Value: 13520.00

Contractor(s)

General Contractor: Streamline Roofing & Construction Inc

Electrical Contractor:

Electrical Supplemental Date:

Roofing Contractor:

Roofing Supplemental Date:

Mechanical Contractor:

Mechanical Supplemental Date:

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Staff: SRS

Print Date: 10/9/2017 7:38:11 PM

Page 1 of 3

Rough Electrical:

Rough Mechanical:

Insulation:

Drywall:

Roofing:
FINAL INSPECTION REQUESTED 10/9/17 WCC

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

Staff: SRS

Print Date: 10/9/2017 7:38:11 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26638

Date Issued: 10/9/2017

Owner

Owner(s) Name: GALE BOUINGTON
Owner(s) Street Address: 130 BOUINGTON BLVD
Owner(s) City/St/Zip: EASTPOINT FLORIDA 32328

Owner Phone: 850-670-8552

Permit Fee: \$50.00

Property Information

Description of Development: ELECTRICAL UPGRADE
Location Address: 130 BOUINGTON BLVD EASTPOINT FLORIDA 32328
Lot/Block/Subdivision: 18 ACRES
Parcel Id: 26-075-07W-0000-0040-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: OWNER
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Rough Electrical:

Rough Mechanical:

Insulation:

Drywall:

Roofing:

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:
INSPECTION REQUESTED 10/9/17 WCC

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26645

Date Issued: 10/11/2017

Owner

Owner(s) Name: Jimmy and Shirley Sapp
Owner(s) Street Address: PO.Box 564
Owner(s) City/St/Zip: Eastpoint, FL 32328

Owner Phone: 000-000-0000

Permit Fee: \$100.00

Property Information

Description of Development: ELECTRICAL UPGRADE
Location Address: 236 Highway 98, Red Pirate, Eastpoint, FL 32328
Lot/Block/Subdivision: Metes and bounds
Parcel Id: 31-08S-06W-0000-1970-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: King's Electric, LLC
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Inspection requested 10/11/17 SRS

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

Staff: SRS

Print Date: 10/11/2017 5:27:05 PM

Page 3 of 3