

DAILY INSPECTIONS

10/19/2017

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
26283	SAMMY DEAL	FINAL ELECTRICAL	P		DUKE	
26606	DALE WATKINS	SLAB	P			
26642	HARRY LARSEN	FINAL ROOF	P			



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26283

Date Issued: 10/18/2017

Owner

Owner(s) Name: SAMMY AND NANCY DEAL
Owner(s) Street Address: 229 HARBOR CIRCLE
Owner(s) City/St/Zip: PANACEA FLORIDA 32346

Owner Phone: 850-321-9995

Permit Fee: \$1171.27

Property Information

Description of Development: R1 DWELLING
Location Address: 504 RIVER ROAD CARRABELLE FLORIDA 32322
Lot/Block/Subdivision: METES AND BOUNDS
Parcel Id: 18-075-04W-0000-0123-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: Hannon Construction Co
Electrical Contractor: THE SIGHTS AND SOUNDS CO OF Electrical Supplemental Date: 5/23/2017
Roofing Contractor: Bobby James Inc Roofing Supplemental Date: 7/18/2017
Mechanical Contractor: WEC Heating and AC Inc Mechanical Supplemental Date: 7/28/2017
Plumbing Contractor: Double Fee Plumbing Supplemental Date:

Inspection(s)

Foundation:
Footer inspection requested. Per Garry M. 06/02/17 SRS Passed 06/02/17 SRS

Flood Plan Rough:



Framing:

Sheathing inspection requested. Saxon 251-1235. ** Need BUC prior to inspection. BUC copy in permit box, per Saxon. 07/27/17 SRS Passed 07/28/17 SRS framing inspection requested 8/9/17 call SAXON BEFORE ARRIVING 850-251-1235 WCC Passed 08/09/17 SRS

Rough Plumbing:

NEEDS PERMIT DOUBLE FEE! inspection requested 8/9/17 call SAXON BEFORE ARRIVING 850-251-1235 WCC Passed 08/09/17 SRS

Rough Electrical:

inspection requested 8/9/17 call SAXON BEFORE ARRIVING 850-251-1235 WCC Passed 08/09/17 SRS

Rough Mechanical:

Inspection requested for Tuesday the 1st. Susie Email. 07/31/17 SRS Passed 08/02/17 SRS in spection requested 8/9/17 call SAXON BEFORE ARRIVING 850-251-1235 WCC Passed 08/09/17 SRS

Insulation:

Inspection requested. 09/19/17 SRS Passed 09/19/17 SRS

Drywall:

drywall-screw inspection requested 9/22/17 wcc Passed 09/25/17 SRS

Roofing:

Mobile Home:

Pool Steel:

Staff: WCC

Print Date: 10/18/2017 3:39:13 PM

Page 2 of 3

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

WE HAVE TEMP/PERM POWER AFFIDAVIT FILED AND PAID FOR* 5/24/17 WCC TEMP/PERM POWER INSPECTION REQUESTED 10/18/17 WCC**

Flood Plain Final:

Final:

NEEDS CONVERSION AGREEMENT BEFORE CO WCC Plumber needs to pull permit. 09/01/17 SRS

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

Staff: WCC

Print Date: 10/18/2017 3:39:13 PM

Page 3 of 3



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

10-19 ✓

Inspection Request

Permit Number: 26606

Date Issued: 10/18/2017

Owner

Owner(s) Name: DALE AND JAMES WATKINS
Owner(s) Street Address: 980 EAST PINE AVENUE
Owner(s) City/St/Zip: ST GEORGE ISLAND FL 32328

Owner Phone: 8509272662

Permit Fee: \$732.79

Property Information

Description of Development: R-1 DWELLING
Location Address: 109 OLD FERRY DOCK ROAD EASTPOINT FL 32328
Lot/Block/Subdivision: LOTS 1-2, BLOCK 1, NORTH BAYSHORE ADDITION
Parcel Id: 25-08S-07W-6300-0010-0010

Estimated Value: 0.00

Contractor(s)

General Contractor: Americas Home Place Inc
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:
Slab inspection requested 10/18/17 TO BE DONE ON 10/19/17 IN THE MORNING. WCC

Flood Plan Rough:

Framing:



Rough Plumbing:

Under slab plumbing inspection requested. Jim R. 864-237-7150. 10/11/17 SRS

Rough Electrical:

Rough Mechanical:

Insulation:

Drywall:

Roofing:

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26642

Date Issued: 10/17/2017

Owner

Owner(s) Name: HARRY LARSEN
Owner(s) Street Address: PO BOX 869
Owner(s) City/St/Zip: CARRABELLE FLORIDA 32322

Owner Phone: 850-459-1068

Permit Fee: \$55.00

Property Information

Description of Development: ROOF OVER
Location Address: 2618 OAK STREET LANARK FLORIDA 32322
Lot/Block/Subdivision: LOT 9 DEER RUN ESTATES
Parcel Id: 07-075-03W-3120-0000-0090

Estimated Value: 3800.00

Contractor(s)

General Contractor: OWNER
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Rough Electrical:

Rough Mechanical:

Insulation:

Drywall:

Roofing:

Inspection requested 10/17/17 wcc Harry 850-459-1069 SEND CERTIFICATE OF COMPLETION TO HARRY.

email address is now in the system. (hl)

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert: