

DAILY INSPECTIONS

10/3/2017

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
24081	DONNIE CRUM	FINAL	P			
26091	JOEL ULRICH	C.O. INSPECTION	P			
26165	PHILIP HENDERSON	FOUNDATION	P			
26326	BILL MILLS	INSULATION	P			
26408	BARRY GREER	FINAL	P			
26521	KENNETH MURRAY	FINAL ROOFING	P			
26576	LARRY HATFIELD	FRAMING & ROUGH ELEC.	P			
26610	KEVIN QUEEN	FINAL ELECTRICAL	P		DUKE	



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 24081

Date Issued: 10/2/2017

Owner

Owner(s) Name: Donnie & Donna Crum
Owner(s) Street Address: 1 Wildflower Lane
Owner(s) City/St/Zip: Apalachicola, FL 32320

Owner Phone: 850-653-8326

Permit Fee: \$70.00

Property Information

Description of Development: Install boatlift on existing dock

Location Address: 1615 Ibis Way, St. George Island, FL

Lot/Block/Subdivision: Lot 4, Windjammer Village, St. George Island, FL

Parcel Id: 29-09S-06W-7326-0000-0040

Estimated Value: 5000.00

Contractor(s)

General Contractor: OWNER
Electrical Contractor: NONE
Roofing Contractor: NONE
Mechanical Contractor: NONE
Plumbing Contractor: NONE

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Inspection requested. Rusty 653-8326. 10/02/17 SRS

Elevation Cert: Unknown

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26091

Date Issued: 9/29/2017

Owner

Owner(s) Name: Joel Ulrich
Owner(s) Street Address: P.O. Box 536
Owner(s) City/St/Zip: Apalachicola, FL 32329

Owner Phone: 850-323-0818

Permit Fee: \$880.14

Property Information

Description of Development: R1 DWELLING

Location Address: 833 West Gulf Beach Drive St. George Island, FL 32328

Lot/Block/Subdivision: Lot 5 B I L Unit 3

Parcel Id: 29-09S-06W-7313-000L-0050

Estimated Value: 200000.00

Contractor(s)

General Contractor: Gary Ulrich Construction, Inc.

Electrical Contractor: Cates Electrical Services Inc

Roofing Contractor: Bobby James Inc

Mechanical Contractor: Air Con of Wakulla LLC

Plumbing Contractor: KING'S PLUMBING

Electrical Supplemental Date: 4/4/2017

Roofing Supplemental Date: 4/5/2017

Mechanical Supplemental Date: 4/20/2017

Plumbing Supplemental Date: 4/18/2017

Inspection(s)

Foundation:

Need original TOPO survey prior to 1st inspection. 02/27/17 SRS Original in file and uploaded to permit. 04/24/17 SRS

Flood Plan Rough:

MEETS BASE FLOOD ELEVATION. AMK 3/16/2017

Framing:

INSPECTION REQUESTED 4/21/17 WCC PASSED 04/24/17 SRS

Rough Plumbing:

INSPECTION REQUESTED 4/21/17 WCC PASSED 04/24/17 SRS



Rough Electrical:

INSPECTION REQUESTED 4/21/17 WCC PASSED 04/24/17 SRS

Rough Mechanical:

inspection requested 5/9/17 wcc Passed 05/10/17 SRS

Insulation:

Inspection requested. Joel email. 05/12/17 SRS PASSED INSPECTION 5/15/17 WCC

Drywall:

Screw inspection requested 05/23/17 SRS Passed 05/25/17 SRS

Roofing:

inspection requested 5/9/17 wcc Passed 05/10/17 SRS

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

**Temp/Perm Aff in file 04/19/17 SRS temp/perm power inspection requested 4/21/17 wcc PASS
ED 04/24/17 SRS**

Flood Plain Final:

Final:

co inspection requested 9/28/17 wcc ***NEED FINAL E.C. PRE & POST TREATMENT & FINAL SEP
TIC *******

Elevation Cert: Yes

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26165

Date Issued: 10/2/2017

Owner

Owner(s) Name: Philip and Mary Ann Henderson
Owner(s) Street Address: 3355 Issacs Pass
Owner(s) City/St/Zip: Cookeville, TN 38506

Owner Phone: 931-239-4913

Permit Fee: \$1283.67

Property Information

Description of Development: R-1 dwelling
Location Address: 1652 Guana Trail, St. George Island, FL 32328
Lot/Block/Subdivision: Lot 44 Subdivision Pebble Beach
Parcel Id: 29-09S-06W-7323-0000-0440

Estimated Value: 0.00

Contractor(s)

General Contractor: Tim Poloronis Construction, Inc.
Electrical Contractor: Cates Electrical Services Inc
Roofing Contractor: Bobby James Inc
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date: 5/4/2017
Roofing Supplemental Date: 9/13/2017
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:
inspection requested. Debbie P. 653-6130. 10/02/17 SRS
slab under house.

Flood Plan Rough:
MEETS BASE FLOOD ELEVATION. AMK 6/21/2017

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: Yes

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

Permit Number: 26326

Date Issued: 9/29/2017

Owner

Owner(s) Name: Bill and Kelly Mills
Owner(s) Street Address: 6060 Tanglewood Cir
Owner(s) City/St/Zip: Cummings, GA 30041

Owner Phone: 000-000-0000

Permit Fee: \$1490.37

Property Information

Description of Development: R-1 Dwelling
Location Address: 2156 Palmetto Way, SGI, FL 32328
Lot/Block/Subdivision: Lot 20
Parcel Id: 29-09S-06S-7335-0000-0200

Estimated Value: 0.00

Contractor(s)

General Contractor: Gary Ulrich Construction, Inc.
Electrical Contractor: Cates Electrical Services Inc
Roofing Contractor: Bobby James Inc
Mechanical Contractor: Air Con of Wakulla LLC
Plumbing Contractor: Varner Plumbing Inc

Electrical Supplemental Date: 7/5/2017
Roofing Supplemental Date: 8/16/2017
Mechanical Supplemental Date: 8/9/2017
Plumbing Supplemental Date: 8/15/2017

Inspection(s)

Foundation:

Flood Plan Rough:
meets base flood elevation. amk 6/21/2017



Framing:

FRAMING INSPECTION REQUESTED ON 9/18/2017 AK GARY ULRICH: 850-566-2078 Passed 09/19/17 SRS

Rough Plumbing:

ROUGH PLUMBING INSPECTION REQUESTED ON 9/18/2017 AK GARY ULRICH: 850-566-2078 Passed 09/19/17 SRS

Staff: SRS

Print Date: 9/29/2017 8:07:45 PM

Page 1 of 3

Rough Electrical:

ROUGH ELECTRIC INSPECTION REQUESTED ON 9/18/2017 AK GARY ULRICH: 850-566-2078 Passed 09/19/17 SRS

Rough Mechanical:

ROUGH HVAC INSPECTION REQUESTED ON 9/18/2017 AK GARY ULRICH: 850-566-2078 Passed 09/19/17 SRS

Insulation:

INSPECTION REQUESTED 9/29/17 WCC

Drywall:

Roofing:

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: Yes

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26408

Date Issued: 9/29/2017

Owner

Owner(s) Name: Barry Greer
Owner(s) Street Address: P. O. Box 583
Owner(s) City/St/Zip: Carrabelle, FL 32322

Owner Phone: 727-510-8027

Permit Fee: \$55.00

Property Information

Description of Development: Partial roof repair. Heated storage addition to existing home

Location Address: 22-1 West Pine Street, Lanark, FL 32323

Lot/Block/Subdivision: Lot 33 Bl 1 Unit 1

Parcel Id: 12-07S-04W-3141-0001-0330

Estimated Value: 1100.00

Contractor(s)

General Contractor: OWNER

Electrical Contractor:

Roofing Contractor:

Mechanical Contractor:

Plumbing Contractor:

Electrical Supplemental Date:

Roofing Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Inspection(s)

Foundation: ?

Flood Plan Rough:

Framing:

Rough Plumbing:



Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

?

Flood Plain Final:

Final:

Inspection requested. Mr. Greer. 09/29/17 SRS

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

Permit Number: 26521

Date Issued: 9/29/2017

Owner

Owner(s) Name: KENNETH MURPHY

Owner(s) Street Address: 2147 highway 98 west

Owner(s) City/St/Zip: CARRABELLE FLORIDA 32322

Owner Phone: 850-653-9783

Permit Fee: \$85.00

Property Information

Description of Development: ROOF OVER

Location Address: 2147 HIGHWAY 98 WEST CARRBELLE FLORIDA 32322

Lot/Block/Subdivision: UNIT 1 BLOCK B LOT 32 LANARK BEACH

Parcel Id: 14-07S-04W-3131-000B-0320

Estimated Value: 7872.00

Contractor(s)

General Contractor: BOB McKEITHEN AND SONS INC

Electrical Contractor:

Roofing Contractor:

Mechanical Contractor:

Plumbing Contractor:

Electrical Supplemental Date:

Roofing Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Rough Electrical:

Rough Mechanical:

Insulation:

Drywall:

Roofing:

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

FINAL INSPECTION REQUESTED 9/29/17 WCC

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software

Inspection Request

Permit Number: 26576

Date Issued: 10/2/2017

Owner

Owner(s) Name: LARRY HATFIELD

Owner Phone: 850-899-3037

Owner(s) Street Address: 24 SOUTH FRANKLIN

Owner(s) City/St/Zip: EASTPOINT FLORIDA 32328

Permit Fee: \$354.80

Property Information

Description of Development: r1 dwelling

Location Address: 273 OLD FERRY DOCK ROAD EASTPOINT FLORIDA 32328

Lot/Block/Subdivision: LOTS 1&2 BLOCK 100

Parcel Id: 31-08S-06W-0000-1630-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: OWNER

Electrical Contractor: Double Fee

Roofing Contractor:

Mechanical Contractor:

Plumbing Contractor:

Electrical Supplemental Date:

Roofing Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Inspection requested. Larry. 899-3037. 09/06/17 SRS PASSED 9/7/17 WCC

Flood Plan Rough:

Framing:

inspection requested 10/2/17 wcc



Rough Plumbing:

Rough Electrical:

NEEDS ELECTRICAL PERMIT ** DOUBLE FEE* WCC inspection requested 10/2/17 wcc**

Rough Mechanical:

Insulation:

Drywall:

Roofing:

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:



Inspection Request

Permit Number: 26610

Date Issued: 9/25/2017

Owner

Owner(s) Name: Kevin Queen
Owner(s) Street Address: PO Box 637
Owner(s) City/St/Zip: Apalachicola, FL 32329

Owner Phone: 000-000-0000

Permit Fee: \$50.00

Property Information

Description of Development: ELECTRICAL UPGRADE
Location Address: 9 North Franklin St, Eastpoint, FL
Lot/Block/Subdivision: Metes and bounds
Parcel Id: 31-08S-06W-0000-1811-0000

Estimated Value: 0.00

Contractor(s)

General Contractor: Cates Electrical Services Inc
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



