

DAILY INSPECTIONS

11/22/2017

PERMIT #

26158

26727

NAME

RICK SLATER

JAMES MCMILLAN

TYPE

FINAL CO

FINAL ELECTRICAL

P

P

P

F

EMAILED

FEE

DUKE



Inspection Request

Permit Number: 26158

Date Issued: 11/21/2017

Owner

Owner(s) Name: Rick and Cindi Slater
Owner(s) Street Address: 706C Howard Street
Owner(s) City/St/Zip: Carrabelle, FL 32322

Owner Phone: 319-329-2874

Permit Fee: \$1132.44

Property Information

Description of Development: R-1 Dwelling
Location Address: 1368 Chip Morrison Drive, Alligator Point, FL
Lot/Block/Subdivision: Lot 7 Bl T Denn Point Unit 6
Parcel Id: 06-07S-01W-1046-000T-0070

Estimated Value: 0.00

Contractor(s)

General Contractor: Gaby Construction Inc

Electrical Contractor: OWNER

Roofing Contractor: Bobby James Inc

Mechanical Contractor: Central Heating Consultants In

Plumbing Contractor: GULFSIDE PLUMBING INC

Electrical Supplemental Date: 3/28/2017

Roofing Supplemental Date: 4/11/2017

Mechanical Supplemental Date: 6/28/2017

Plumbing Supplemental Date: 6/6/2017

Inspection(s)

Foundation:



Final CO

Flood Plan Rough:

BUC ELEVATION CERTIFICATE MEETS BASE FLOOD ELEVATION. AMK 4/17/2017

Framing:

sheathing inspection requested 6/6/17 wcc framing inspection requested 8/1/17 wcc Passed 08/01/17 SRS

Rough Plumbing:

inspection requested 8/1/17 wcc Passed 08/01/17 SRS

Rough Electrical:

Temporary Power Pole inspection requested 03/27/17 SRS passed inspection 3/29/17 wcc inspection requested 8/1/17 wcc Passed 08/01/17 SRS

Rough Mechanical:

inspection requested 8/1/17 wcc Passed 08/01/17 SRS

Insulation:

Inspection requested. 597-3853. 08/18/17 SRS Passed 08/22/17 SRS

Drywall:

SCREW/ DRYWALL INSPECTION REQUESTED 8/25/17 WCC KEVIN GABY 528-3074 WCC Passed 08/29/17 SRS

Roofing:

inspection requested 6/6/17 wcc passed inspection 6/7/17 wcc

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

Need Temp Perm Affidavit and fee. Called Kevin Gaby to send it. 09/07/17 SRS Inspection requested. 09/07/17. Passed. Not released yet. Awaiting on Temp Perm Aff & fee. 09/13/17 SRS Release sent. Affidavit and fee rec'ed. 09/18/17 SRS

Flood Plain Final:

MEETS BASE FLOOD ELEVATION. AMK 11/21/2017

Final:

CO INSPECTION REQUESTED ON 11/21/2017 NEED PRE-TREAT & FINAL SEPTIC BEFORE CO CAN BE ISSUED: CYNTHIA SLATER: 319-329-2874 CALLED THE WEEK OF THE 13TH TALKED TO CHEYENNE AND THIS WAS NOT ENTERED. PLEASE DO AS SOON AS POSSIBLE.

Elevation Cert: Yes

Cert of Occupancy:

Termite Cert:



Franklin County

Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone (850) 653-9783 Fax (850) 653-9799

PowerLine
Building Permit
Software



Inspection Request

Permit Number: 26727

Date Issued: 11/21/2017

Owner

Owner(s) Name: JAMES MCMILLAN
Owner(s) Street Address: 74BALL PARK DRIVE
Owner(s) City/St/Zip: PORTLAND ME 04103

Owner Phone: 850-000-0000

Permit Fee: \$50.00

Property Information

Description of Development: ELECTRICAL UPGRADE
Location Address: 1700 EAST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328
Lot/Block/Subdivision: METES AND BOUNDS
Parcel Id: 29-09S-06W-7317-0000-0253

Estimated Value: 1000.00

Contractor(s)

General Contractor: Aaron's Electric Service Inc
Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:
Mechanical Supplemental Date:
Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:



Rough Electrical:

Rough Mechanical:

Insulation:

Drywall:

Roofing:

Mobile Home:

Pool Steel:

Pool Electrical:

Pool Final:

Misc. Final:

Electrical Final:

INSPECTION REQUESTED 11/21/17 TO BE DONE ON 11/22/17 WCC

Flood Plain Final:

Final:

Elevation Cert: No

Cert of Occupancy:

Termite Cert:

Staff: WCC

Print Date: 11/21/2017 4:21:55 PM

Page 3 of 3

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Date: 11/27/17		Name of Person Faxing: Cheyenne Cruson	
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:	
1700 EAST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328	FINAL ELECTRICAL	26727	UPGRADE	WCC	

- If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
- The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.**

Progress Energy's New Construction Department
PRIVATE Inspection Line (**Bldg Dept./Municipalities only**) 1-800-749-1677
New Construction Fax # 1-800-679-8004 or 1-407-804-3074
1150 Greenwood Blvd, Lake Mary, FL 32766

Cheyenne Cruson

From: Cheyenne Cruson <cheyenne@franklincountyflorida.com>
Sent: Monday, November 27, 2017 9:53 AM
To: floridamunicipalities@duke-energy.com
Subject: RELEASE 11 27 17
Attachments: RELEASE 11 27 17 .pdf